IDENTIFICATION NUMBER	SIZE OF SIGN WIDTH (IN)	SIZE OF SIGN HEIGHT (IN)	TEXT	NUMBER OF SIGNS REQ'D	REMARKS
D3-1	42	9	Printers Alley	12	MOUNT ABOVE M4-9 OR MI-5
D3-2	42	9	s Pleasant St	9	MOUNT ABOVE M4-9
G20-2	36	18	END ROAD WORK	5	MOUNT ON ONE POST
MI-5	24	24	VERMONT 30	17	MOUNT ON ONE POST
M3-3	24	12	SOUTH	1	MOUNT ABOVE MI-5
M4-8	24	12	DETOUR	19	MOUNT ABOVE MI-5
M4-8A	24	18	END DETOUR	1	MOUNT ON ONE POST
M4-9L	30	24	DETOUR	3	MOUNT ON ONE POST
M4-9R	30	24	DETOUR	3	MOUNT ON ONE POST
M4-9S	30	24	DETOUR	3	MOUNT ON ONE POST
M4-9bL	30	24	DETOUR	3	MOUNT ON ONE POST
M4-9bR	30	24	DETOUR	4	MOUNT ON ONE POST
M4-9-bT	30	24	DETOUR	3	MOUNT ON ONE POST
M4-10L	48	18	DETOUR	1	MOUNT ON TYPE III BARRICADE
M5-1L	21	15		2	MOUNT BELOW MI-5
M5-1R	21	15		1	MOUNT BELOW MI-5
M6-1L	21	15		6	MOUNT BELOW MI-5

IDENTIFICATION NUMBER	SIZE OF SIGN WIDTH (IN)	SIZE OF SIGN HEIGHT (IN)	TEXT	NUMBER OF SIGNS REQ'D	REMARKS
M6-1R	21	15		3	MOUNT BELOW MI-5
M6-2R	21	15		2	MOUNT BELOW MI-5
M6-3	21	15		5	MOUNT BELOW MI-5
R3-1R	24	24		1	MOUNT ON ONE POST
R3-1L	24	24		2	MOUNT ON ONE POST
R4-8	24	12		1	MOUNT ON ONE POST
R5-1	30	30	DO NOT ENTER	4	MOUNT ON ONE POST
R6-1L	48	18	ONE WAY	4	MOUNT ON ONE POST
R6-1R	48	18	ONE WAY	5	MOUNT ON ONE POST
R7-1L	12	18	NO PARKING ANY TIME	1	MOUNT BELOW R5-1
R7-1R	12	18	NO PARKING ANY TIME	2	MOUNT BELOW R5-1 MOUNT ON ONE POST
R8-3	30	30		2	MOUNT ON ONE POST
R9-9	24	12	SIDEWALK CLOSED	4	MOUNT ON ONE POST OR TYPE III BARRICADE
R9-9A	24	12	SIDEWALK OPEN	2	MOUNT ON ONE POST
R9-9B	24	18	SIDEWALK CLOSED AHEAD	1	MOUNT ON ONE POST
R9-10	24	12	SIDEWALK CLOSED USE OTHER SIDE	1	MOUNT ON ONE POST
R9-11L	24	18	SIDEWALK CLOSED AHEAD CROSS HERE	1	MOUNT ON ONE POST

IDENTIFICATION NUMBER	SIZE OF SIGN WIDTH (IN)	SIZE OF SIGN HEIGHT (IN)	TEXT	NUMBER OF SIGNS REQ'D	REMARKS
R9-11R	24	18	SIDEWALK CLOSED AHEAD CROSS HERE	1	MOUNT ON ONE POST
R9-11aL	24	12	SIDEWALK CLOSED CROSS HERE	1	MOUNT ON ONE POST
R9-11aR	24	12	SIDEWALK CLOSED CROSS HERE	1	MOUNT ON ONE POST
R11-2	48	30	ROAD CLOSED	5	MOUNT ON TYPE III BARRICADE
R11-2A	60	30	BUSINESSES OPEN	2	MOUNT ON TYPE III BARRICADE
R11-3AM	60	30	ROAD CLOSED LOCAL TRAFFIC ONLY	2	MOUNT ON TWO POSTS
R11-3C	48	54	MAIN ST CLOSED AT SEYMOUR ST FOLLOW DETOUR	1	MOUNT ON TWO POSTS
R11-3D	48	36	30 MAIN ST CLOSED FOLLOW DETOUR	3	MOUNT ON TWO POSTS
R11-3E	60	30	TO S Pleasant St FOLLOW DETOUR	1	MOUNT ON TWO POSTS
R11-3F	60	42	30 MAIN ST CLOSED AT MERCHANTS ROW FOLLOW DETOUR	1	MOUNT ON TWO POSTS
R11-4	60	30	ROAD CLOSED TO THRU TRAFFIC	3	MOUNT ON TYPE III BARRICADE

NOTES:

1. COLORS FOR THE MI-5 SIGNS SHALL MATCH THE COLORS SHOWN ON VTRANS STD. E-136B.
2. COLORS FOR THE M5-1, M6-1, M6-2, AND THE M6-3 SIGNS SHALL BE A BLACK ARROW AND BORDER ON RETROREFLECTIVE ORANGE BACKGROUND.
3. THE MI-5 SIGNS SHALL BECOME THE PROPERTY OF THE STATE AFTER THEY ARE REMOVED FROM THE DETOUR. THE CONTRACTOR SHALL DELIVER THE SIGNS TO THE TOWN AT THE TOWN GARAGE. ALL COSTS ASSOCIATED WITH PROVIDING THE SIGNS TO THE TOWN SHALL BE INCIDENTAL TO ITEM 641.10 "TRAFFIC CONTROL".
4. COLORS FOR THE M4-9, D3-1, AND D3-2 SIGNS SHALL BE A BLACK ARROW, TEXT, AND BORDER ON RETROREFLECTIVE ORANGE BACKGROUND.

vhb

PROJECT NAME: MIDDLEBURY
PROJECT NUMBER: EWP3(1)

FILE NAME: z17b016_TCP_TSSS.dgn
PROJECT LEADER: A.P. GUYETTE
DESIGNED BY: D.M. PECK
TCP - SIGN SUMMARY SHEET 1

PLOT DATE: 5/19/2017
DRAWN BY: D.M. PECK
CHECKED BY: E.P. DETRICK
SHEET 31 OF 54

VHB 57603.00