STATE OF VERMONT AGENCY OF TRANSPORTATION MATERIALS & RESEARCH DIVISION SUBSURFACE INFORMATION	HOLE NO.: B-08 SHEET 1 OF 1 DATE STARTED: 7/8/97 DATE COMPLETED: 7/8/97
PROJECT NAME: RANDOLPH SITE NAME: BRIDGE 42 STATION: 17+65.00 GROUND EL.: 666.95	PROJECT NUMBER: BRF 0241(29) SITE NO.: Rt. 12 OFFSET: 22.00 G.W. DEPTH:
BORING CREW CREW CHIEF: MCGLYNN DRILLER: CHABOT E J LOGGER: TALLMAN .	BORING RIG: TRUCK BORING TYPE: WASH BORE SAMPLE TYPE: SPLIT BARREL

ELEVATION = 640.00

DEPTH	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER FOOT	M.C. %	GRAVEL %	SAND %	FINES %	LL	PI
		Reamceeing in mostly in Rock Fill, 0.0'-10.0', No Rec.							
5									
10		A-1-a, SaGr, Moist, Dr., Rec. = 0.5'	R	14.5	59.2	34.8	6		
15		No Rec.	16						
			Top of bedrock @ 18.5'						
20		Run #1: BXDC, 18.5'-20.5' Rec. = 1.0' See Geologist's Report		DIP	REC %	RQD %			
25		Run #2: BXMDC, 20.5'-25.5' Rec. = 3.1' See Geologist's Report	RUN 1	40	50	29			
			RUN 2	35	62	55			
			RUN 3	70	92	77			
30		Run #3: BXMDC, 25.5'-30.5' Rec. = 4.6' See Geologist's Report	Hole stopped @ 30.5' in bedrock						
35									
40									
45		Geologist's Report							
50		Run #1: Blue-gray siliceous limestone. Hard. Unweathered. Rock is competent.							
55									
60		Run #2: Blue-gray siliceous limestone. Hard. Unweathered. Rock is competent.							
65									
70		Run #3: Blue-gray siliceous limestone (25.5'-27.0'). Hard. Unweathered. Rock is competent. Blue-gray phyllite limestone (27.0'-30.5'). moderately hard. Unweathered. Rock is competent.							
75									
80									
85									
90									
95									