STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH DIVISION
SUBSURFACE INFORMATION

HOLE NO.: B4
SHEET 1 OF 1
DATE STARTED: 2/9/99
DATE COMPLETED: 2/18/99

PROJECT NAME: HUNTINGTON
SITE NAME: BR. #13
STATION: 10+126.80
GROUND EL.: 164.916

PROJECT NUMBER: BHF 0211(4)
SITE NO.: TH. #1
OFFSET: 7.00
G.W. DEPTH:

BORING CREW
CREW CHIEF: R. TALLMAN
DRILLER: R. TALLMAN
LOGGER: K. RUSSELL
ADDITIONAL CREW: T. WILDER

BORING RIG: SKID RIG
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL

DEPTH	CLASSIFICATION OF MATERIALS *(Description)*	BLOWS PER 0.3 m	M.C. %	GRAVEL %	SAND %	FINES %	LL	PI
	Rock Fill							
5	A-3,Sa,brn,MTW,rec.=0.3m	R	21.5		97.4	2.6		
	BXDC 4.95m-6.95m, Boulders							
	A-2-4,Sa,gry,MTW,rec.=0.10m	R	20.8	13.9	74.1	12		
	A-4,SiSa,gry,M,rec.=0.45m	R	13.6	13.7	48.8	37.5		
10	A-4,SaSi,gry,M,rec.=0.18m	R	9.7	5.2	28.2	66.6		
	A-4,SaGrSi,gry,M,rec.=0.15m	R	14	22.1	21.8	56.1		
	A-4,Sa,gry,M,rec.=0.05m	R	12.8	7	24.2	68.8		
15	BXDC 15.60m-15.80m, Boulders							
	BXDC 16.90m-17.15m, Boulders							
	BXDC 18.35m-18.45m, Boulders							
20	BXDC 21.55m-21.70m, Boulders							
	Top of Bedrock @ 24.00m							
		RUN	REC%	RQD%	DIP°			
	Run #1:BXMDC 24.00m-25.50m rec=1.4m	1	93	68	30			
25	Run #2:BXMDC 25.50m-27.00m rec=1.5m	2	100	100	30			
	Hole stopped @ 27.00m							

GEOLOGISTS REPORT:

Run#1: Light Gray Metagreywacke Moderately Hard. Unweathered. Competent.

Run#2: Same as Run #1.