STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75 1.88	2.0 2.42	2.5 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 1.3	4.0 1.7	4.0 MOD 1.7	TUBULAR STEEL Ø (in) FOUND-ATION	lb/ft 3.0 7.6	3.5 9.0	4.0 10.8	5.0 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																							
NORTHBOUND MM 105.780 RT	EXIT 18	1	96	30	20.00						2																2		1290	W10x26		EI-5 FUSE PLATE BOLT TENSION = 28.4 KIPS	30	
	7 VERMONT 104A Georgia Ctr. Fairfax ½ MILE	1	204	150		212.50	0																									EI-2	30	
	NEXT EXIT 7 MILES	1	162	30		33.75	0																									E2-1A	40	
NORTHBOUND MM 106.110 RT	EXIT 18 105.97	1	96	30	20.00						3																3		1575	W8X21		EI-5 FUSE PLATE BOLT TENSION = 28.4 KIPS	30	
	7 VERMONT 104A Georgia Ctr. Fairfax ↗	1	246	132		225.5	R																									EI-1	30	
	D 24 HOURS / SEASONAL	1 1 1 1	30 30 30 30	30 8 30 8	6.25 1.67 6.25 1.67																											D9-11 D9-20A D9-3 VD-543A		SHS SHS SHS E-132
NORTHBOUND MM 106.25 LT		1	36	36	9.00						2					X		X														R3-4		SHS
NORTHBOUND MM 106.265 RT	B B EXIT 30 M.P.H. / WRONG WAY	1 1	36 42	48 30	12.00 8.75						2						X	X														W13-2 R5-1A		SHS SHS
NORTHBOUND MM 106.338 RT		1	18	18	2.25						1					X		X														OM1-1		SHS
NORTHBOUND MM 106.341 RT	EXIT 18 ↗	1	72	60		30.00	R				2												2	X								E5-1A	40	
							2					FT	FT	FT	FT	FT 45	FT 30		EA	LB	LB	LB		LB 228	LB	LB	LB							
					SF 87.84	SF 501.75	EA.	SF				FT			FT 75					LB			EA. 2	LB 228			EA. 5	EA.	LB. 2865					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE VTRANS STANDARD SHEETS AND "SIGN POST DESIGN GUIDELINE".

NORTHBOUND TRAFFIC SIGN SUMMARY SHEET 8

PROJECT NAME: COLCHESTER-HIGHGATE
PROJECT NUMBER: IMG SIGN (17)

FILE NAME: 09A016.DGN
PROJECT LEADER: EPD
DESIGNED BY: BMB
PLOT FILE: 09A016TSSSNB8.1

PLOT DATE: 8/21/2009
DRAWN BY: BMB
CHECKED BY: EPD
SHEET 69 OF 221