STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75 1.88	2.0 2.42	2.5 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 1.3	4.0 1.7	4.0 MOD 1.7	TUBULAR STEEL Ø (in) lb/ft FOUNDATION	3.0 7.6	3.5 9.0	4.0 10.8	5.0 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																									
EXIT 21 RAMP B MM. 0.125 RT	AIRPORT 1	1	72	12	6.00						2												2			X								DI-1A		E-123
	WRONG WAY MOUNTED BACK TO BACK	1	36	24	6.00																													R5-1A		SHS
	HIGHGATE CENTER 3	1	72	12	6.00																													DI-1A		E-123
	MOUNTED BACK TO BACK	1	24	24	4.00																													R9-4A		SHS
	SWANTON 1	1	72	12	6.00																													DI-1A		E-123
	NEW YORK STATE 17	1	72	12	6.00																													DI-1A		E-123
	(PRE-CON) FOOD 24 HRS	1	72	10	5.00																													VD-502F	49	
	GAS/DIESEL 24 HRS	1	72	10	5.00																													VD-502GD	49	
	PHONE	1	72	10	5.00																													VD-502P	49	
	LODGING 1	1	72	10	5.00																													VD-502L	49	
	CAMPING 9	1	72	10	5.00																													VD-502C	49	
					SF 59.00	SF	EA.	SF				FT	FT	FT	FT	FT	FT		EA	LB	LB	LB	EA. 2	LB	LB	LB 432	LB	EA.	EA.							

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE VTRANS STANDARD SHEETS AND "SIGN POST DESIGN GUIDELINE".

INTERCHANGE 21 TRAFFIC SIGN SUMMARY SHEET 2

PROJECT NAME: COLCHESTER-HIGHGATE
PROJECT NUMBER: IMG SIGN (17)

FILE NAME: 09A016.DGN
PROJECT LEADER: EPD
DESIGNED BY: BMB
PLOT FILE: 09A016TSSS21-2.1

PLOT DATE: 8/21/2009
DRAWN BY: BMB
CHECKED BY: EPD
SHEET 174 OF 221