STATE OF VERMONT
AGENCY OF TRANSPORTATION

TEMPORARY TRAFFIC SIGN SUMMARY SHEET 1

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (In)	HEIGHT (In)	TEMP. & EXISTING SIGNS TEMP. SIGNS		EXIST. SIGNS		EXIST POST RETAIN	EXIST POST SALVAGE	NO. OF POSTS	NEW SIGN POSTS: FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (In) 1.75 lb/ft 1.88	2.0 lb/ft 2.42	2.5 lb/ft 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (In) 3.0 lb/ft 1.3	4.0 lb/ft 1.7	4.0 MOD lb/ft 1.7	TUBULAR STEEL Ø (In) FOUNDATION	3.0 lb/ft 7.6	3.5 lb/ft 9.0	4.0 lb/ft 10.8	5.0 lb/ft 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
DETOUR SIGNING – SEE DETOUR SHEETS 1 & 2 FOR LOCATIONS												OPTION ITEMS																							
① 11 LOCATIONS	DETOUR / NORTH / INTERSTATE 89 / ☐ -ARROW, SEE REMARKS	11	24	12	2.00																												M4-8	-	SHS
		11	24	12	2.00																												M3-1	-	SHS
		11	24	24	4.00																												MI-1	-	SHS
																																	M5-1L, M5-1R, M6-1L, M6-1R, M6-2R - BLACK ARROW AND BORDER ON RETROREFLECTORIZED ORANGE BACKGROUND. SEE DETOUR SHEETS 1 & 2 FOR ARROW TYPE	-	SHS
② 3 LOCATIONS	TO / SOUTH / INTERSTATE 89 / ☐ -ARROW, SEE REMARKS	3	24	12	2.00																												M4-5		SHS
		3	24	12	2.00																												M3-3	-	SHS
		3	24	24	4.00																												MI-1		SHS
																																	M6-1L, M6-1R - WHITE ARROW AND BORDER ON RETROREFLECTORIZED BLUE BACKGROUND. SEE DETOUR SHEETS 1 & 2 FOR ARROW TYPE		SHS
③ 2 LOCATIONS	NORTH / INTERSTATE 89 / TURN AROUND / ☐ -ARROW, SEE REMARKS	2	24	12	2.00																												M3-1	-	SHS
		2	24	24	4.00																												MI-1	-	SHS
		2	24	24	4.00																												-	CONST. SIGN DETS.	-
																																	M5-1, M6-1 - BLACK ARROW AND BORDER ON RETROREFLECTORIZED ORANGE BACKGROUND. SEE DETOUR SHEETS 1 & 2 FOR ARROW TYPES	-	SHS
④ 6 LOCATIONS	TO / SOUTH / INTERSTATE 89 / ↑	6	24	12	2.00		6																										M3-3, INSERT BETWEEN EXISTING "TO" AND "INTERSTATE 89" PLACARDS	-	SHS
							6																												
							6																												
⑤ 1 LOCATION	INTERSTATE 89 NORTH / RAMP CLOSED	1	72	48	24																												-	CONST. SIGN DETS.	SHS
												FT	FT	FT	FT	FT	FT	EA	LB	LB	LB		LB	LB	LB	LB									
TOTALS		SF 168.0	SF	EA. 18	SF							FT			FT				LB			EA.	LB				EA.	EA.	LB					

THESE ARE TEMPORARY SIGNS AND ARE BEING PAID UNDER ITEM 641.10 TRAFFIC CONTROL (I-89 - BRIDGE 42N). CONTRACTOR SHALL VERIFY NUMBER AND LOCATION OF SIGNS. NO ADJUSTMENTS TO THE BID PRICE WILL BE MADE IF ADDITIONAL SIGNS ARE REQUIRED.

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."

Stantec

PROJECT NAME: MONTPELIER
PROJECT NUMBER: IM MEMB(23)

FILE NAME: ...\Plot Files\10_TSS 1.pltf
PROJECT LEADER: G. BOGUE
DESIGNED BY: G. GOYETTE
TRAFFIC SIGN SUMMARY 1

PLOT DATE: 5/24/2010
DRAWN BY: E. ALLING
CHECKED BY: G. GOYETTE
SHEET 39 OF 63