STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET #6

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	EXIST POST SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75	2.0	2.5	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0	4.0	4.0 MOD	TUBULAR STEEL Ø (in) FOUND-ATION	lb/ft 3.0	3.5	4.0	5.0	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																							
STA 391+53 RT		1	36	36	9.00						2			X		X 29																			E-151
STA 393+53 RT	TIS							1			2			X		X 29																			
STA 395+34 RT	NORTH	1	24	12	2.00						2			X		X 29																X			E-136B
	EAST	1	24	12	2.00																														E-136B
	VERMONT 103	1	30	24	5.00																														E-136B
	VERMONT 10	1	24	24	4.00																														E-136B
		1	21	15	2.19																														E-136B
		1	21	15	2.19																														E-136B
STA 397+25 RT	LUDLOW 8	1	72	12	6.00						2			X		X 35																			E-123
	RUTLAND 33	1	72	12	6.00																														E-123
	N. SPRINGFIELD 5	1	72	12	6.00																														E-123
	SPRINGFIELD 8	1	72	12	6.00																														E-123
	H	1	24	24	4.00																														E-132
		1	24	6	1.00																														E-132
STA 398+00 LT	SPEED LIMIT 50	1	24	30	5.00						1			X		X 14																			E-142
STA 398+87 RT	GASSETTS LUDLOW 8	1	30	18	3.75						1			X		X 13																			E-128A
												FT	FT	FT ~~150~~	FT	FT ~~150~~	FT		EA	LB	LB	LB		LB	LB	LB	LB							
	TOTALS		SF 64.13	SF	EA.	EA 1						FT ~~150~~ 149			FT ~~150~~					LB			EA.	LB				EA.	EA.	LB				

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE."

TRAFFIC SIGN SUMMARY SHEET 6

PROJECT NAME: CHESTER-LUDLOW
PROJECT NUMBER: NH 2326(1)S
FILE NAME: /pave/01b038/pb038.dgn PLOT DATE: 16-OCT-2009 17:2
PROJECT LEADER: CRB DRAWN BY: MRS
IPARM FILE NAME: pb038ts06.I CHECKED BY: NLL
CLD 04-0396 SHEET 84 OF 110