STATE OF VERMONT
AGENCY OF TRANSPORTATION

RIGHT - OF - WAY DETAIL SHEET

TABLE OF PROPERTY ACQUISITION

PARCEL NO.	PROPERTY OWNER	SHEET NO.	BEGINNING STATION	ENDING STATION	TAKE AREA ±	REMAINDER AREA ±	RIGHT TYPE	RIGHT (T/W/P)	RIGHT AREA ±	RECORDING DATA TITLE	DATE	TOWN/ CITY	BOOK	PAGE	REMARKS
56	BLOOM, ALBERT J. & PATRICIA W.	12	CH 11+231.9 LT				DRIVE	T		COND	1/4/2007	BENNINGTON	440	9	7.2 m GRAVEL
		12	CH 11+237.9 LT	CH 11+255.5 LT			SR	T	56± SM						624± SF
		12	CH 11+272.9 LT	CH 11+255.5 LT			DETOUR	T	16± SM						194± SF
		12	CH 11+220 LT	CH 11+200 LT			LANDSCAPE	T							
57	JELLEY, KEITH R. & FRANCINE M.	12	NB 8+606.4 LT	NB 8+630.1 LT			INSTALL	T	0.048± HA	COND	1/4/2007	BENNINGTON	440	9	0.12± A EXCLUSIONARY FENCE
		13	NB 8+612.2 LT				DR	P							
		12	NB 8+344.1 LT	NB 8+383.6 LT			ALL R, T, & I								RIGHT-OF-WAY INCLUDING DATE
		13	NB 8+476.6 LT	NB 8+477.6 LT			DRIVE	T							4.5 m GRAVEL
		12	NB 8+642.6 LT	NB 8+653.6 LT			INSTALL	T	11± SM						118± SF EXCLUSIONARY FENCE
58	BENNINGTON COUNTY INDUSTRIAL CORPORATION	13	NB 8+638.74 LT	NB 8+728.7 LT			CONST	T	0.17± HA	GRANT	10/2/2000	BENNINGTON	430	197	0.42± A INCL. EXCLUSIONARY FENCE, PDF, HAUL ROAD & EROSION CONTROL
		12	NB 8+668.8 LT	NB 8+688.8 LT			INSTALL	T	33± SM						392± SF EXCLUSIONARY FENCE
		13,14	NB 8+774.8 LT	NB 8+755.7 LT			INSTALL	T	0.13± HA						0.25± A EXCLUSIONARY FENCE
58A	MOUNTAIN MOZZARELLA, LLC	33 PF	ER 0+959.17 RT	ER 1+031.05 RT	0.0104 HA					WD	10/26/2007	BENNINGTON	440	128	1367± SF
		33	ER 0+993.0 RT				DRIVE	T							5.4 m GRAVEL
		33	ER 1+029.0 RT				DRIVE	T							15.0 m GRAVEL
58B		33	ER 0+958.05 RT	ER 1+030.25 RT	0.059± HA		ALL R, T, & I								0.13± A HWY EASE TH S
				TOTAL	0.069± HA										0.15± A
59	THE PATRICIA HOOD REVOCABLE TRUST, PATRICIA HOOD & ALAN HOOD CO-TRUSTEES	15,33, 19	ER 1+046.01 RT	ER 1+144.03 RT	0.0301 HA					WD	12/17/2006	BENNINGTON	435	377	3240± SF
		15,33	ER 1+046.8 RT	ER 1+099.4 RT			SR	T	0.0121 HA						1292± SF
		19	ER 1+091.1 RT				CUL	P							INCLUDES DROP INLET
		15	ER 1+121.8 RT	ER 1+120.0 RT			CUL	T							INCLUDES EROSION CONTROL
		15	ER 1+108.5 RT				DRIVE	T							3.6 m GRAVEL
		15	ER 1+140.4 RT				INSTALL & MAINTAIN	P							GUY WIRE
		15	ER 1+122.3 RT	ER 1+145.5 RT			SR	T	0.020± HA						0.049± A INCL EROSION CONTROL
		15	ER 1+147.5 RT	ER 1+145.8 RT			INSTALL	T							PDF
		15,33	ER 1+046.80 RT	ER 1+144.80 RT			DISCON & RECON	T							WATER & SEWER SERVICES
		15	ER 1+140 RT				REMOVE	T							GRAVEL DRIVE INCLUDES GRADING, SEED & MULCH
				TOTAL	0.030± HA										3240± SF
61	WILKINSON, ROY & CAROLYN	15	ER 1+246.7 RT	ER 1+267.0 RT			SR	T	53± SM	COND	1/4/2007	BENNINGTON	440	9	578± SF
		15	ER 1+257.8 RT				INSTALL & MAINTAIN	P							POLE & GUY
		15	ER 1+265.0 RT	ER 1+276.7 RT			CUL	P							INCL DROP INLET & EROSION CONTROL
		15	ER 1+271.0 RT				DRIVE	T							2.2 m CONCRETE
		15	ER 1+276.1 RT	ER 1+314.0 RT			SR	T	0.012± HA						129.2± SF
		15	ER 1+256.3 RT	ER 1+315.6 RT			UE	P	0.011± HA						1183± SF
		15	ER 1+246.50 RT	ER 1+314.78 RT			DISCON & RECON	T							WATER & SEWER SERVICES
62	MOUNT ANTHONY UNION HIGH SCHOOL DISTRICT NO. 14	15	ER 1+314.0 RT	ER 1+341.8 RT			SR	T	55± SM	W/DOE	5/29/2007	BENNINGTON	444	65	592± SF
		15	ER 1+314.0 RT	ER 1+405.0 RT			UE	P	0.134 HA						0.97± A
		15	ER 1+316.2 RT				INSTALL	T							GUY WIRE
		15	ER 1+400.4 RT				INSTALL	T							GUY WIRE
63	APPLEGATE HOUSING LIMITED PARTNERSHIP	19A	DRN 20+050.8 RT	DRN 20+252.2 RT			CONST	T	0.016± HA	COND	1/4/2007	BENNINGTON	440	9	1357± SF INCL PDF & EROSION CONTROL
		19A	DRN 20+167.8 LT	DRN 20+231.1 LT			CONST	T	0.029± HA						3122± SF INCL PDF & EROSION CONTROL
		19A	DRN 20+050 RT	DRN 20+220 RT			INSTALL	T							TEMPORARY FENCE
		19A	DRN 20+100 RT				ACCESS	P							INCLUDES 2 GATES 2.4 m (8') WIDE EACH
		19A	DRN 20+154.2 CL	DRN 20+234 CL			CUL	P							
		19A	DRN 19+993.5 RT	DRN 20+203.5 RT			ACCESS	P	0.171 HA						0.42± A EXISTING PAVED DRIVE
		19A	DRN 20+050 RT	DRN 20+240 RT			LANDSCAPE	T							
		19A	DRN 20+050 RT	DRN 20+220 RT			REMOVE & RESET	T							CHAIN LINK FENCE
		19A	DRN 20+234 CL	DRN 20+246 CL			DIT & DR	P	24 ± SM						228± SF
		19A	DRN 20+123 RT				ACCESS	P							INCLUDES 2 GATES 2.4 m (8') WIDE EACH
64	LEMAIRE, LAWRENCE P. JR. & LINDA L. ZERO	19A	DRN 20+061.2 RT	DRN 20+157.8 LT			CONST	T	39± SM	COND	1/4/2007	BENNINGTON	440	9	408± SF
		19A	DRN 20+169 CL	DRN 20+156 CL			CUL	P	0.067± HA						0.16± A
		19A	DRN 20+065.5 LT	DRN 20+160.0 LT			CONST	T	0.016± HA						1722± SF INCL PDF & EROSION CONTROL
		19A	DRN 20+065 LT	DRN 20+160 LT			LANDSCAPE	T							
		19A	DRN 20+050 RT	DRN 20+151 RT			REMOVE	T							FENCE
64A		19A	ALT DRN 11+000 LT	ALT DRN 11+097.59 CL			CUL, DIT & DR	P	0.060± HA	W/DOE		BENNINGTON			6458± SF INCL PDF & EROSION CONTROL
65	BENNINGTON SCHOOL DISTRICT, INC.	17,23, 22A, GB													NOT AFFECTED

TABLE OF REVISIONS

REVISION NO.	SHEET NO.	DESCRIPTION	DATE

PLAN LEGEND

- EXISTING RIGHT-OF-WAY
- TAKING WITH ACCESS
- TAKING WITHOUT ACCESS
- CZ — CLEAR ZONE
- P/L — PROPERTY LINE
- TOE OF SLOPE
- TOP OF CUT
- SR (P) — SLOPE RIGHT
- CONST. (T) — CONSTRUCTION RIGHT

(P) -PERMANENT
(T) -TEMPORARY
DR. -DRAINAGE RIGHT
DIT. -DITCHING RIGHT
CH. -CHANNEL RIGHT
DRIVE -DRIVE RIGHT
CUL. -CULVERT RIGHT
C&T -CLEARING & TRIMMING RIGHT
SR -SLOPE RIGHT
UE -UTILITY EASEMENT

APPROVED: HARRY C. PETROVS DATE: 8-27-10
CHIEF, PLANS & TITLES

RECORD PLANS

PROJECT NAME: Bennington
PROJECT NUMBER: NH 019-1(54)

FILE NAME: NORTH.XLS
PROJECT LEADER: VSE
DESIGNED BY: D-H
R.O.W. DETAIL SHEET #0
PLOT DATE: 8/27/10
DRAWN BY: GAK
CHECKED BY: JDP
SHEET 62 OF 112