STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 05

MOT Metric

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (mm)	HEIGHT (mm)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	SQUARE STEEL (mm) 44 / 50 / 63 kg/m 2.8 / 3.6 / 5.0	ANCHOR	SLEEVE	TUBULAR ALUMINUM dia.(mm) 75 / 100.0 / 100 MOD kg/m 1.9 / 2.5 / 2.5	FOUNDATION	TUBULAR STEEL dia.(mm) 75 / 89 / 100 / 125 kg/m 11.3 / 13.4 / 16.1 / 21.8	W-SHAPE STEEL FTG. SIZE 600 mm / 750 mm	WEIGHT	POST SIZE	SIGN REMAINED	REMARKS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: STD. SHEET NUMBER
VT 279 EAST BOUND (CONT.)																									
973 EB 10+~~969.7~~	LEFT NORTH 7 Rutland Welcome Center EXIT ONLY	1	1800	750	1.35	5-10-12																	MINIMUM TYPE IX LEGEND, MINIMUM TYPE IX BACKGROUND	TSD-01	
		1	3750	4500		16.88	5-10-12																MINIMUM TYPE IX LEGEND, MINIMUM TYPE IX BACKGROUND	TSD-03	
	TO EAST SOUTH VERMONT 279 7 Brattleboro Bennington																						INSTALL SIGNS ON AN OVERHEAD TRAFFIC SIGN SUPPORT, MULTI-SUPPORT. REFER TO OVERHEAD SIGN DETAIL SHEETS FOR INSTALLATION.		
		1	3300	4200		13.86	5-10-12																MINIMUM TYPE IX LEGEND, MINIMUM TYPE IX BACKGROUND	TSD-03	
RAMP F 297 F 1+~~300.0~~, RT.	RAMP 30 MPH	1	900	1200	1.08	7-13-12					2		9.1 ~~9.3~~ 7-13-12	2									W13-3, MINIMUM TYPE III SHEETING		SHS
F 1+459.0, LT.	Welcome Center SOUTH 7	1	3300	3450		11.39	7-13-12				2								2	321 ~~449.1~~ 7-10-12	W200X27		MINIMUM TYPE IX LEGEND, MINIMUM TYPE III BACKGROUND	TSD-03	
		1	450	450	0.20	8-8-12																	OM1-1, MINIMUM TYPE III SHEETING		SHS
		1	450	450	0.20																		OM1-1, MINIMUM TYPE III SHEETING		SHS
F 1+470.0, LT.		1	750	900	0.68	7-26-12					1		4.5 ~~4.3~~ 7-26-12	1									W1-8R, TYPE IX SHEETING FLUORESCENT YELLOW BACKGROUND		SHS

NOTES:

1. FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."

2. ALL OVERHEAD GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE IX BACKGROUND. ALL GROUND MOUNTED GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE III BACKGROUND. ALL CHEVRON SIGNS SHALL HAVE TYPE IX SHEETING. ALL OTHER GROUND MOUNTED SIGNS SHALL HAVE A MINIMUM TYPE III SHEETING.

SHS = STANDARD HIGHWAY SIGNS MANUAL

	EA.	m	m	m		EA	kg	kg	kg		kg	kg	kg	kg	EA.	EA.	kg
		0	0	13.6													
SHEET TOTALS	m² 3.51	m² 42.13	EA.	m²		m 13.6		kg		EA. 0	kg 0				EA. 2	EA.	kg ~~449.1~~ 321

Stantec

PROJECT NAME: BENNINGTON
PROJECT NUMBER: NH 019-1(54)

FILE NAME: ...\plot_files\zd307c4tss.ptf
DESIGN SUPERVISOR: GREG EDWARDS
DESIGNED BY: MARC FOISY
TRAFFIC SIGN SUMMARY SHEET TSS-05

PLOT DATE: 1/26/2010
DRAWN BY: STANTEC
CHECKED BY: GARY SANTY
SHEET 190 OF 468

1/26/2010 4:45:12 PM V:\1953\active\19530002\transportation\drawing\contract 4\plot_files\zd307c4tss.ptf