STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 07

Metric

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (mm)	HEIGHT (mm)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	SQUARE STEEL (mm) 44 (2.8 kg/m)	50 (3.6 kg/m)	63 (5.0 kg/m)	ANCHOR	SLEEVE	TUBULAR ALUMINUM dia.(mm) 75 (1.9 kg/m)	100.0 (2.5 kg/m)	100 MOD (2.5 kg/m)	TUBULAR STEEL dia.(mm) FOUND-ATION	75 (11.3 kg/m)	89 (13.4 kg/m)	100 (16.1 kg/m)	125 (21.8 kg/m)	W-SHAPE STEEL FTG. SIZE 600 mm	750 mm	WEIGHT	POST SIZE	REFLECTORIZED SIGN	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
RAMP G																																
G 1+~~219.~~ 217.0, RT	RAMP 35 MPH	1	900	1200	1.08	11-9-11					1			~~4.7~~ 4.6 11-9-11	1															W13-3, MINIMUM TYPE III SHEETING		SHS
G 1+340.0, RT.	25 MPH	1 1	900 600	900 600	0.81 0.36	7-31-12					2			~~10.0~~ 9.5 7-31-12	2															W1-13, MINIMUM TYPE III SHEETING W13-1, MINIMUM TYPE III SHEETING		SHS SHS
G 1+450.0, LT.	Welcome Center NORTH 7	1 1 1	3300 450 450	3450 450 450	 0.20 0.20	11.39 8-8-12	7-13-12				2													6-1-12	2		~~459.6~~ 346 7-10-12	W200X27		MINIMUM TYPE IX LEGEND, MINIMUM TYPE III BACKGROUND OM1-1, MINIMUM TYPE III SHEETING OM1-1, MINIMUM TYPE III SHEETING	TSD-03	 SHS SHS
G 1+600.0, RT.		1	900	900	0.81	8-17-12					2		10.3 ~~8.8~~ 8-7-12		2															W4-1L, MINIMUM TYPE III SHEETING		SHS
G 1+745.0, RT.	ONE WAY	1	900	300	0.27	8-7-12					1		4.1 ~~3.8~~ 8-7-12		1															R6-1L, MINIMUM TYPE III SHEETING		SHS
G 2+245.0, LT.	ONE WAY	1	900	300	0.27	11-9-11					1		4.1 ~~3.7~~ 11-9-11		1															R6-1R, MINIMUM TYPE III SHEETING		SHS
RAMP L L 1+433.8, RT.	ONE WAY	1	900	300	0.27	7-26-12					1		3.9 ~~3.8~~ 7-26-12		1															R6-1L, MINIMUM TYPE III SHEETING		SHS
G 2+150 RT		1	900	900	0.81	8-7-12					2		8.9 8-7-12		2																	
		1	900	900	0.81	~~8-6-12~~																										
	1+240 RT	1	600	600	0.36						2			9.7 8-6-12	2																	
25 MPH																																
												m 0	m ~~20.1~~ 31.3	m ~~14.7~~ 23.8		EA	kg	kg	kg		kg	kg	kg	kg								
SHEET TOTALS					m² ~~4.27~~	m² 11.39	EA.	m²					m ~~34.8~~ 55.1				kg			EA.	kg				EA. 2	EA.	kg ~~459.6~~ 346					

NOTES:

1. FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."
2. ALL OVERHEAD GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE IX BACKGROUND. ALL GROUND MOUNTED GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE III BACKGROUND. ALL CHEVRON SIGNS SHALL HAVE TYPE IX SHEETING. ALL OTHER GROUND MOUNTED SIGNS SHALL HAVE A MINIMUM TYPE III SHEETING.

SHS = STANDARD HIGHWAY SIGNS MANUAL

Stantec

PROJECT NAME: BENNINGTON
PROJECT NUMBER: NH 019-1(54)

FILE NAME: ...\plot_files\zd307c4tss.ptf
DESIGN SUPERVISOR: GREG EDWARDS
DESIGNED BY: MARC FOISY
TRAFFIC SIGN SUMMARY SHEET TSS-07

PLOT DATE: 1/26/2010
DRAWN BY: STANTEC
CHECKED BY: GARY SANTY
SHEET 192 OF 468

1/26/2010 4:51:15 PM v:\1953\active\195310002\transportation\drawing\contract 4\plot_files\zd307c4tss.ptf