STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 11

VAOT Metric

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (mm)	HEIGHT (mm)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	SQUARE STEEL (mm) 44 kg/m 2.8	50 kg/m 3.6	63 kg/m 5.0	ANCHOR	SLEEVE	TUBULAR ALUMINUM dia.(mm) 75 kg/m 1.9	100.0 kg/m 2.5	100 MOD kg/m 2.5	TUBULAR STEEL dia.(mm) FOUNDATION	75 kg/m 11.3	89 kg/m 13.4	100 kg/m 16.1	125 kg/m 21.8	W-SHAPE STEEL FTG. SIZE 600 mm	750 mm	WEIGHT	POST SIZE	SIGN REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
U.S. ROUTE 7 NORTHBOUND (CONT.)																																
NB 9+859.3, RT.		1	300	900	0.27	11-10-11					1		2.9 ~~3.0~~ 11-10-11		1																	OM3-R, MINIMUM TYPE III SHEETING		SHS
NB 9+970.0, RT.		1	900	900	0.81	7-31-12					2		9.9 ~~9.7~~ 7-31-12		2																	W4-3R, MINIMUM TYPE III SHEETING		SHS
NB 9+975.0, LT.		1	300	900	0.27	7-13-12					1		3.2 ~~3.0~~ 7-13-12		1																	OM3-R, MINIMUM TYPE III SHEETING		SHS
NB 9+990.0, LT.	BRIDGE 13-N US7	1	150	200	0.03	8-22-12					1		2.7 ~~3.7~~ 8-22-12		1																	MINIMUM TYPE III SHEETING		E-134
585 NB 10+~~584.~~1, LT.	WEST VERMONT 279 / NORTH 7	1	3750	3150		11.81	12-21-11				2															2 11-29-11		321 ~~347.0~~ 12-21-11	W200X27		MINIMUM TYPE IX LEGEND, MINIMUM TYPE III BACKGROUND	TSD-04	
		1	450	450	0.20	12-20-11																								OM1-1, MINIMUM TYPE III SHEETING		SHS
		1	450	450	0.20																									OM1-1, MINIMUM TYPE III SHEETING		SHS
NB 10+670.0, RT.	NORTH 7	1	750	375	0.28	11-9-11					1		4.7 ~~4.9~~ 11-9-11		1																	M3-1, MINIMUM TYPE III SHEETING		SHS
		1	900	900	0.81																									MI-4, MINIMUM TYPE III SHEETING		SHS
											m 0	m ~~19.4~~ 18.7	m ~~4.9~~ 4.7		EA	kg	kg	kg		kg	kg	kg	kg								
SHEET TOTALS			m² 2.87	m² 11.81	EA.	m²						m ~~24.3~~ 23.4				kg			EA.	kg				EA. 2	EA.	kg ~~347.0~~ 321					

NOTES:

1. FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."

2. ALL OVERHEAD GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE IX BACKGROUND. ALL GROUND MOUNTED GUIDE SIGNS SHALL HAVE A MINIMUM TYPE IX LEGEND ON TYPE III BACKGROUND. ALL CHEVRON SIGNS SHALL HAVE TYPE IX SHEETING. ALL OTHER GROUND MOUNTED SIGNS SHALL HAVE A MINIMUM TYPE III SHEETING.

SHS = STANDARD HIGHWAY SIGNS MANUAL

Stantec

PROJECT NAME: BENNINGTON
PROJECT NUMBER: NH 019-1(54)

FILE NAME: ...\plot_files\zd307c4tss.ptf
DESIGN SUPERVISOR: GREG EDWARDS
DESIGNED BY: MARC FOISY
TRAFFIC SIGN SUMMARY SHEET TSS-11

PLOT DATE: 1/26/2010
DRAWN BY: STANTEC
CHECKED BY: GARY SANTY
SHEET 196 OF 468

1/26/2010 4:52:20 PM v:\1953\active\195310002\transportation\drawing\contract 4\plot_files\zd307c4tss.ptf