STATE OF VERMONT
AGENCY OF TRANSPORTATION

ITEM DETAIL SHEET

Metric

PLANTING SUMMARY

SEGMENT DESCRIPTION	PLANT BED	STATION BEGIN km + m	STATION END km + m	OFFSET BEGIN m	OFFSET END m	PLANT MATERIAL TREES ea	PLANT MATERIAL SHRUBS ea	PLANT MATERIAL PERENNIALS ea	SPACING m
L-03		NB 10+652.3	NB 10+663.9	L18.1	L 18.9	3 QR			
		NB 10+660.2	NB 10+669.6	L 28.4	L 29.5	4 PG			
		NB 10+668.8	NB 10+677.3	L 16.9	L 20.2	4 PG			
		NB 10+682.3	NB 10+702.4	L 21.9	L 21.0	5 AR			
		NB 10+707.7	NB 10+712.6	L 18.6	L 18.9	3 PG			
		NB 10+645.0	NB 10+657.1	R 22.1	R 20.3	4 PS			
		NB 10+655.7	NB 10+676.9	R 22.1	R 20.3	4 AR			
		NB 10+683.7	NB 10+689.4	R 18.4	R 16.0	3 PG			
		WB 10+710.4	WB 10+729.9	R 15.4	R 20.6	4 CO			
		WB 10+728.7	WB 10+740.4	R 14.3	R 14.0	4 PG			
L-04		NB 10+798.7	NB 10+802.5	R 18.1	R 19.9	3 PG			
		NB 10+808.6	NB 10+828.6	R 18.9	R 15.0	4 CO			
		NB 10+834.1	NB 10+840.1	R 18.9	R 18.4	3 PG			
		NB 10+845.1	NB 10+859.0	R 15.1	0+015	3 QR			
		NB 10+865.1	NB 10+868.9	R 17.8	R 19.9	3 PG			
		NB 10+874.9	NB 10+895.6	R 18.4	R 14.6	4 CO			
		NB 10+900.5	NB 10+909.5	R 18.8	R 15.5	4 PG			

PLANTING SUMMARY

SEGMENT DESCRIPTION	PLANT BED	STATION BEGIN km + m	STATION END km + m	OFFSET BEGIN m	OFFSET END m	PLANT MATERIAL TREES ea	PLANT MATERIAL SHRUBS ea	PLANT MATERIAL PERENNIALS ea	SPACING m

PLANTING SUMMARY

SEGMENT DESCRIPTION	PLANT BED	STATION BEGIN km + m	STATION END km + m	OFFSET BEGIN m	OFFSET END m	PLANT MATERIAL TREES ea	PLANT MATERIAL SHRUBS ea	PLANT MATERIAL PERENNIALS ea	SPACING m

NOTE: THIS SHEET TO BE USED FOR LANDSCAPING

PROJECT NAME: BENNINGTON
PROJECT NUMBER: NH 019-1(54)

FILE NAME: \DGN\c54-metPLANT-SUM.XL
PROJECT LEADER: J. BENSON
DESIGNED BY: J. STEELE
LANDSCAPE PLAN L-05

PLOT DATE: 1/27/2010
DRAWN BY: E. SMALL
CHECKED BY: J. STEELE
SHEET 256 OF 468