STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 13

MILEMARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NO. OF POSTS	NEW SIGN POSTS: FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 2.0 (2.16)	2.0 (2.42)	2.0 ~~2.5~~ (2.42 ~~3.35~~)	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (in) lb/ft 3.0 (1.3)	4.0 (1.7)	4.0 MOD (1.7)	FOUND-ATION	TUBULAR STEEL Ø (in) lb/ft 3.0 (7.6)	3.5 (9.0)	4.0 (10.8)	5.0 (14.6)	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN REQUIRED	REMARKS	SIGN DETAIL DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																								
STA.374+24.96, RT.	0300 1117 0200	1	6	10	0.42						1					X 10.08																	VD-700		E-138
STA. 376+60.00, RT.	40 M.P.H.	1 1	30 18	30 18	6.25 2.25						1					X 16.25																	WI-4R WI3-1		E-155
STA. 380+05.00, LT.	B-B	2	48	24	16.00						~~2~~ 4					13.67 X 13.42	13.67 13.25																WI-6		E-152
STA. 382+58.88, RT.	HIDDEN DRIVE LEFT	1	30	30	6.25				1							0																	VW-054		E-154
STA.382+74.72, RT.	0300 1117 0220	1	6	10	0.42						1					X 11.50																	VD-700		E-138
STA. 384+43.68, LT.	HIDDEN DRIVE RIGHT	1	30	30	6.25				1							0																	VW-054		E-154
STA. 392+28.56, LT.	40 M.P.H.	1 1	30 18	30 18	6.25 2.25						1					X 15.33																	WI-4L WI3-1		E-155
STA.394+78.56, RT.		1	30	30	6.25						1					X 15.50																	W2-1MB		E-155
STA.395+36.96, RT.	0300 1117 0240	1	6	10	0.42						1					X 11.08																	VD-700		E-138
STA. 398+27.04, RT.	LEGAL LOAD LIMIT 24,000 POUNDS	1	24	30	5.00						1					X 13.08																	VR-017		E-141
STA. 398+27.04, RT.	STOP B-B 0300 1117 0247	1 1	30 6	30 10	6.25 0.42				1							0																	RI-1 VD-700		E-143 E-138
												FT	FT	FT	FT	FT ~~135~~	FT		EA	LB	LB	LB		LB	LB	LB	LB								
	TOTALS				SF 64.68	SF	EA.	SF				FT			FT ~~135~~ 146.83					LB			EA.	LB				EA.	EA.	LB					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE."

PROJECT NAME: WELLS-HUBBARDTON
PROJECT NUMBER: STPG SIGN (15)

FILE NAME: stpg sign15 sums.dgn
PROJECT LEADER: N.AVERY
DESIGNED BY: N.AVERY
TRAFFIC SIGN SUMMARY SHEET 13

PLOT DATE: 04-AUG-2008
DRAWN BY: ROADWAY
CHECKED BY: A.GAMBLE
SHEET 44 OF 75