ABM INFO		SHIP	BILL OF MATERIAL					JOB NO.	DRAWING NO.	REV.
								518	19	
PAGE	LINE	MARK	QTY	MARK	MATERIAL	LENGTH FT	LENGTH INCHES	REMARKS	WT	PROCUREMENT NOTES
					BLOCK OUT PLATES					
5	X	19M1	5		PL $\frac{1}{4}$x12	3	10		196	
5	Y	19M2	5		PL $\frac{1}{4}$x12	4	9		242	



5 ~ BLOCK OUT PLATES - 19M1
AT ABUTMENT 1



5 ~ BLOCK OUT PLATES - 19M2
AT ABUTMENT 2

NOTE:
FOR GENERAL NOTES SEE DRAWING GN1.

REV.	DATE	REMARKS	DWN	CHK	APVL	SHOP
0					MAY 23 2012	

MATERIAL:	SURFACE PREP. & PAINT:	HOLES:	SHOP BOLTS:
M270-50W	SEE DWG GN1	NONE	NONE

DESCRIPTION: BLOCK OUT PLATES

CASCO BAY STEEL STRUCTURES, INC.
1 WALLACE AVE. PHONE (207) 780-6722
SOUTH PORTLAND, ME 04106 FAX. (207) 780-6726
TENSOR 3124

STRUCTURE: THETFORD VT. RTE 132 OVER THE WEST BRANCH OF OMPOMPANOOSUC RIVER		DRAWN: JTB	DATE: 05/22
		CHKD: DBH	DATE: 05/22
LOCATION:	THETFORD, VT	JOB NO.	DWG NO.
PROJ NO.	BHF 0177(9)	518	19
CUSTOMER:	A.L. ST. ONGE CONTRACTING		REV. △

JTB Tue, May 22, 2012 02:38:04 PM /users/jobs/3124/18 | Rev0