DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND FOR ALL POST LENGTHS AND INSTALLATION DATES SEE ORIGINAL RECORD PLANS	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
RANDOLPH VT 14							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
NB	0.000	C	VD-025	60	7.5								1		X													
		C	VD-024	60	7.5								1															
		C	VD-025	72	10		RANDOLPH / BETHEL	0.84 5.00					1			2		X								2 MM PLAQUES @ 0.42 SF EA.		4	
		C	VD-024	72	10		ORANGE CO / WINDSOR CO	5.00																				4	
NB	~~0.750~~ 0.075	C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS						1		X												CLAY WRIGHT RD TH-44			
		C	VR-017	24	30			5.00								1		X											E-141
NB	0.085	D	R1-1	30	30		STOP						1		X														
		D	R1-1	30	30			6.25								1		X										X	
NB	0.130	A	R2-1	24	30		SPEED LIMIT 50	5.00								1		X									INSTALL 250' +/- NORTH OF CLAY WRIGHT RD	X	
NB	0.880	A	W5-2	30	30		NARROW BRIDGE						1		X														
NB	0.920	A	W5-2	30	30		NARROW BRIDGE	6.25								1		X									INSTALL 200' +/- NORTH OF ORIGINAL SIGN LOCATION	X	
NB	0.990	B	OM-3L	12	36								1		X														
		B	OM-3L	12	36			3.00								1		X										X	
NB	1.050	A	OM-3R	12	36								1		X														
							SHEET TOTALS	~~35.50~~ 36.34 SF	0.00 SF	0 EA	0 EA	0 EA	~~7~~ 8 EA	0 EA	0 EA	7 EA	105 FT										
							TOWN TOTALS	771.4	0.0	19.0	5.0	5.0	155	0.0	0.0	130	1950.0												

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **Hartford-East Montpelier VT14**
PROJECT NUMBER: **STPG SIGN(25)**
FILE NAME: **Randolph.xls**
PROJECT MANAGER: **N. Avery**
DESIGNED BY: **D. Crossley**
PLOT DATE: **6/18/2009**
DRAWN BY: **I. Shea**
CHECKED BY: **S. Menard**
RANDOLPH SHEET 1
SHEET **64** OF **162**