STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES		TOTALS		DESCRIPTIONS			
ROADWAY (PRINCIPAL ARTERIAL)	FULL C.E. ITEMS (PR ARTERIAL)	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND
					BEGIN OPTION AA		
12600		12600	0	LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402	130
12600		12600	0	LF	DURABLE 4 INCH WHITE LINE, EPOXY PAINT	646.403	130
12600		12600	12506	LF	DURABLE 4 INCH WHITE LINE, POLYUREA	646.404	130
					END OPTION AA		
					BEGIN OPTION BB		
10700		10700	0	LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412	113
10700		10700	0	LF	DURABLE 4 INCH YELLOW LINE, EPOXY PAINT	646.413	113
10700		10700	10064	LF	DURABLE 4 INCH YELLOW LINE, POLYUREA	646.414	113
					END OPTION BB		
					BEGIN OPTION CC		
300		300	363	LF	DURABLE 6 INCH WHITE LINE, THERMOPLASTIC	646.422	21
300		300	0	LF	DURABLE 6 INCH WHITE LINE, EPOXY PAINT	646.423	21
300		300	0	LF	DURABLE 6 INCH WHITE LINE, POLYUREA	646.424	21
					END OPTION CC		
					BEGIN OPTION DD		
190		190	255	LF	DURABLE 6 INCH YELLOW LINE, THERMOPLASTIC	646.432	12
190		190	0	LF	DURABLE 6 INCH YELLOW LINE, EPOXY PAINT	646.433	12
190		190	0	LF	DURABLE 6 INCH YELLOW LINE, POLYUREA	646.434	12
					END OPTION DD		
					BEGIN OPTION EE		
25		25	16	LF	DURABLE 8 INCH YELLOW LINE, THERMOPLASTIC	646.452	1
25		25	0	LF	DURABLE 8 INCH YELLOW LINE, EPOXY PAINT	646.453	1
25		25	0	LF	DURABLE 8 INCH YELLOW LINE, POLYUREA	646.454	1
					END OPTION EE		
					BEGIN OPTION FF		
300		300	273	LF	DURABLE 24 INCH STOP BAR, THERMOPLASTIC	646.482	15
300		300	0	LF	DURABLE 24 INCH STOP BAR, EPOXY PAINT	646.483	15
300		300	0	LF	DURABLE 24 INCH STOP BAR, POLYUREA	646.484	15
					END OPTION FF		
					BEGIN OPTION GG		
127		127	130	EACH	DURABLE LETTER OR SYMBOL, THERMOPLASTIC	646.492	-
127		127	0	EACH	DURABLE LETTER OR SYMBOL, EPOXY PAINT	646.493	-
127		127	0	EACH	DURABLE LETTER OR SYMBOL, POLYUREA	646.494	-
					END OPTION GG		
					BEGIN OPTION HH		
50		50	37	LF	DURABLE CROSSWALK MARKING, THERMOPLASTIC	646.502	3
50		50	0	LF	DURABLE CROSSWALK MARKING, EPOXY PAINT	646.503	3
50		50	0	LF	DURABLE CROSSWALK MARKING, POLYUREA	646.504	3
					END OPTION HH		

DETAILED SUMMARY OF QUANTITIES		
QUANTITIES	UNIT	ITEMS

PROJECT NAME: WEATHERSFIELD
PROJECT NUMBER: NH 2948(1)

FILE NAME: p12b126.dgn
PROJECT LEADER: PTS
DESIGNED BY: NLL
IPARM FILE NAME: p12B126_213

PLOT DATE: 2/7/2013
DRAWN BY: SNG
CHECKED BY: PTS
SHEET 213 OF 234