DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) (LB / FT) 1.75 / 1.88	SQUARE STEEL (IN) (LB / FT) 2.00 / 2.42	SQUARE STEEL (IN) (LB / FT) 2.50 / 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) (LB / FT) 3.00 / 7.60	TUBULAR STEEL Ø (IN) (LB / FT) 3.50 / 9.00	TUBULAR STEEL Ø (IN) (LB / FT) 4.00 / 10.80	TUBULAR STEEL Ø (IN) (LB / FT) 5.00 / 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
WEATHERSFIELD WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
WB	1.047	F	R2-1	24	30								1		X													
		F	R2-1	24	30			5.00								1		14.0' X								X		
WB	1.036	G	VR-017	24	30								1		X											GROUT RD (TH-18)			
		G	VR-017	24	30			5.00								1		13.25' X									6	
WB	1.028	H	R1-1	30	30		1310 1420 0105						1		X													
		H	R1-1	30	30			6.25								1		11.5' X								X		
WB	0.000	G	VD-024	60	7.5		CAVENDISH I WEATHERSFIELD						1		X											REMOVE ONLY IF THE NEW SIGN WAS INSTALLED ACROSS THE ROAD			
WB	7.510	F	VW16-18P	24	12			2.00																	This set of 3 signs replaced the sign originally at this location. See e-mail from A. Gamble on 4/4/11. See sheet #161.			
WB	7.510	F	R2 - 1	24	30			5.00																				
WB	7.510	F	R2 - 5P	24	18			3.00								1		13.5' x											
WB	5.460	F	W11 - 6H	24	24		Paid for on sheet #148.	4.00								1		15.5' x		Snow mobile crossing-folded sign						Sign added at request of District #2 Maintenance crew.			
WB	8.640																		This new sign was installed onto the old post to face WB Traffic. These 3 signs were salvaged onto the old post. 2 signs face EB. 1 sign faces WB (Pay for removal)							
WB	8.640																											
							SHEET TOTALS	30.25 16.25	0.00	0	3 0	3 0	7 4	0	0	3		85.5' 45										
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT										
							TOWN DIRECTIONAL TOTALS	644.2	0.0	17.0	1.0	1.0	153	0.0	0.0	78		1170.0										

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: STATEWIDE SOUTHEAST REGION
PROJECT NUMBER: STPG SIGN (31)

FILE NAME: WEATHERSFIELD WESTBOUND
PROJECT MANAGER: A. GAMBLE
DESIGNED BY: M. MILLER
WEATHERSFIELD VT-131 WB 22

PLOT DATE: 8/19/2010
DRAWN BY: M. MILLER
CHECKED BY: A. GAMBLE
SHEET 172 OF 175