DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB/FT) 1.88	SQUARE STEEL (IN) 2.00 (LB/FT) 2.42	SQUARE STEEL (IN) 2.50 (LB/FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB/FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB/FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB/FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB/FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
ALBURGH US-2 EB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																				"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
EB	0.000	A	VD-450	24	24								1	X															
		A	VD-450	40	24		STATE LINE / ENTERING / VERMONT	6.67																				6	
		C	VD-700	6	10		0020 0701 0000	0.42																					E-138
EB	0.203	B	W14-3	48	36								1	X				16.0											
		B	W14-3	48	36		NO PASSING ZONE	12.00																			X		
EB	0.727	A	R8-3A	24	24		4/15/15						1	X				16.0											
		A	R8-3	24	24			4.00																			X		
EB	0.935	A	R8-3A	24	24		NO PARKING			1				X															
		A	M4-6P	24	12		END			1																			
EB	0.969	A	VD-421A	60	48		WELCOME TO VERMONT THE GREEN MOUNTAIN STATE			1				X															
		A	VD-066	60	24		WELCOME CENTER 2 MILES AHEAD			1																			
EB	0.980	A	VR-020	24	30		NO PARKING ON TRAVELED LANE			1				X															
EB	1.002	A	VR-020	24	30		NO PARKING ON TRAVELED LANE			1				X															
EB	1.050	A	VR-114F	48	60		STATE OF VT SL VITESSE MAXIMUM 50 UNLESS OTHERWISE POSTED			1				X															
EB	1.115	A	M3-2	24	12		ROUTE MARKER ASSEMBLY 11/8/14						1		X														
SIGN SUMMARY SHEET							SHEET TOTALS	23.08	0.00	7	0	0	4	0	0	0		32.0 ~~0.0~~		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	897.8	0.0	37	1	1	165	0	0	92		1380.0		0			0.0					

PROJECT NAME: **ALBURGH-COLCHESTER**
PROJECT NUMBER: **STPG SIGN(45)**
FILE NAME: **1 Alburah US2 EB TSS.xls** PLOT DATE: **4/15/2014**
PROJECT MANAGER: **D. BRYANT** DRAWN BY: **J. BLANCHARD**
DESIGNED BY: **B. TOOTHAKER** CHECKED **K. KERN**
ALBURGH EB SHEET 1 SHEET **15** OF **167**