DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB/FT) 1.88	SQUARE STEEL (IN) 2.00 (LB/FT) 2.42	SQUARE STEEL (IN) 2.50 (LB/FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB/FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB/FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB/FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB/FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
ALBURGH US-2 WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
WB	11.711	F	M2-1	21	15		ROUTE MARKER ASSEMBLY 11/25/14						1		X														
		F	M1-5	30	24								1																
		F	M2-1	21	15	GRN/ WHT	JCT	2.19								1		15.00 X										X		
		F	M1-5	30	24	GRN/ WHT	VERMONT 129	5.00																				X		
WB	11.685	F	VD1-1	72	12		Alburgh Ctr 5 04/16/15	6.00								~~2~~ 1		9.00 ~~9.00~~	X								INSTALL 75 FT EAST OF EXISTING		8	
		F	VD1-1	72	12		Rouses Point NY 11	6.00																					8	
		F	VD1-1	72	12		Isle La Motte 5	6.00																			SLIP BASES		8	
WB	11.671	F	D1-1A	72	12		^UP ALBURGH CTR 5						1		X														
		F	D1-1A	72	12		^UP ROUSES POINT NY 11 04/16/15						1																		
		F	D1-1A	72	12		<--- ISLE LAMOTTE 5						1																		
WB	11.645	F	M3-4	24	12		ROUTE MARKER ASSEMBLY						1		X														
		F	M1-5	30	24								1																
		F	M6-1	21	15								1																
		F	M3-4	24	12								1																
		F	M1-4	30	24								1																
SIGN SUMMARY SHEET							SHEET TOTALS	25.19	0.00	0	0	0	10	0	0	2		~~33.00~~ ~~30.0~~		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	870.8	0.0	23	3	2	157	0	0	80		1200.0		0		0.0							

PROJECT NAME: **ALBURGH-COLCHESTER**
PROJECT NUMBER: **STPG SIGN(45)**
FILE NAME: **2 Alburgh US2 WB TSS.xls** PLOT DATE: **4/15/2014**
PROJECT MANAGER: **D. BRYANT** DRAWN BY: **J. BLANCHARD**
DESIGNED BY: **B. TOOTHAKER** CHECKED **K. KERN**
ALBURGH WB SHEET 1 SHEET **42** OF **167**