DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 / 2.00 / 2.50 (LB / FT) 1.88 / 2.42 / 3.35	TUBULAR STEEL Ø (IN) FOUNDATION 3.00 / 3.50 / 4.00 / 5.00 (LB / FT) 7.60 / 9.00 / 10.80 / 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
NB WOODSTOCK VT 12							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN													"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
NB	1.146	D	R1-1	36	36		STOP (CONT.)	9.00 9.00					1			2	14.0'/14.0' X	THIS SIGN WAS FOUND DAMAGED BY VANDALS AT FINAL INSPECTION. IT WAS REPLACED.		NOTE: THE NEW SIGN IS LARGER	X		
		C	VD-700	6	8		MILE MARKER 0120 / 1414 / 0115					1								SALVAGE ONTO THE STOP SIGN POST (SEE NEXT ENTRY)			
NB	1.146	C	VD-700	6	8		MILE MARKER 0120 / 1414 / 0115				1		1		X					SALVAGE THE MILE MARKER TO ON BACK OF THE STOP SIGN ABOVE; REMOVE THIS POST			
NB	1.146	A	D3-1	60	12		Pomfret Rd TH-1	5.00								2	11.0'/11.0' X			INSTALL THE TWO-SIDED STREET SIGN INDEPENDENTLY ON TWO POSTS, ON THE STOP SIGN SIDE OF THE INTERSECTION		11	
NB	1.188	A	M3-1	24	12		NORTH				1		1		X								
		A	M1-5	24	24		VT ROUTE 12				1		1										
		A	M3-1	24	12		NORTH					1				1	14.0' X			SALVAGE BOTH SIGNS ONTO A NEW POST			
		A	M1-5	24	24		VT ROUTE 12					1											
NB	1.250	A	R2-1	24	30		SPEED LIMIT 50			1				X									
NB	1.539	C	VR-017	24	30								1		X					STIMETS RD (TH-33)			
		C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00								1	14.5' X					6	
NB	1.547	A	D3-1	42	12		STIMETS RD TH33			1				X						STIMETS RD (TH-33); RETAIN THE TWO STREET SIGNS AND POST			
		C	D3-1	42	12		BARNARD RD VT12			1													
		D	R1-1	30	30		STOP						1							REPLACE ONLY THE STOP SIGN			
		D	R1-1	30	30		STOP	6.25													X		
SIGN SUMMARY SHEET							SHEET TOTALS	~~34.25~~ ~~25.25~~	0.00	3	3	3	~~6~~ ~~5~~	0	0	6	~~78.5~~ ~~90.0~~	0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	EA	LB	LB	LB	LB				
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	126.3	0.0	12	6	6	32	0	0	24	360.0	0	0.0							

PROJECT NAME: **HARTLAND-BETHEL**
PROJECT NUMBER: **STPG SIGN (40)**

FILE NAME: **WOODSTOCK VT ROUTE 12 NE** PLOT DATE: **8/1/2012**
PROJECT MANAGER: **AMY GAMBLE** DRAWN BY: **M. MILLER**
DESIGNED BY: **M. MILLER** CHECKED **AMY GAMBLE**
WOODSTOCK VT-12 NORTHBOUND 3 SHEET **37** OF **85**