DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
CAMBRIDGE VT-108 NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
NB	8.955	C	M3-3	24	12		SOUTH STATE 6/7						1		X														
		C	M1-5A	30	24		VERMONT 108 6/7						1																
		C	M6-1R	21	15		RIGHT STATE ---> 6/7						1																
		C	D1-1A	72	10		JEFFERSONVILLE ---> 6/7						1																
		C	D1-1A	72	10		SMUGGLERS NOTCH SKI AREA 7 ---> 6/7						1																
		C	D1-1A	72	10		STOWE 18 ---> 6/7						1																
		C	M3-3	24	12	GRN/ WHT	SOUTH 6/7	2.00								1			15.25 X								X		
		C	M1-5	30	24	GRN/ WHT	VERMONT 108 6/7	5.00																					E-136B
		C	M6-1R	21	15	GRN/ WHT	6/7	2.19																			X		
NB	8.955	A/B	D3-1	UNK.	UNK.		OLD MAIN ST 6/7						1		X														
		C	UNK.	UNK.	UNK.		NO THRU TRAFFIC 6/7				1		1																
		A/B	D3-1	42	12		Old Main St 6/7																				OLD MAIN ST		12	
NB	8.955	N/A	UNK.	UNK.	UNK.		EMPTY POST 6/7								X												REMOVE EMPTY SIGN POST IN THIS LOCATION			
NB	8.955	C	VR-017	24	30		LLL 24,000 LBS 6/7						1		X														
		C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS 6/7	5.00								1		13.50 X									OLD MAIN ST; INSTALL 20 FT WEST OF EXISTING		9	
SIGN SUMMARY SHEET							SHEET TOTALS	14.19	0.00	0	1	0	9	0	0	2		~~30.0~~ 28.75		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	611.0	0.0	29	13	10	140	0	0	110		1650.0		0		0.0							

PROJECT NAME: **STOWE - BERKSHIRE**
PROJECT NUMBER: **STPG SIGN (49)**
FILE NAME: **03 CAMBRIDGE VT-108 NB TS** PLOT DATE: **4/15/2015**
PROJECT MANAGER: **D. BRYANT** DRAWN BY: **J. BLANCHARD**
DESIGNED BY: **J. BLANCHARD** CHECKED **K. KERN**
CAMBRIDGE NB SHEET 19 SHEET **63** OF **131**