	DIR	MILEPOINT	LOCATION CODE	MUTCD CODE	WIDTH	HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 1.75 (LB / FT) 1.88	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
	WESTMORE			**VT5A**	**NB**			FYG-FLUORESCENT YELLOW-GREEN																			"SHSM" - STANDARD HIGHWAY SIGNS AND MARKINGS			
10/20/16			A	W1-5R	30	30			6.25																			X		
			A	W7-3aP	24	18			3.00																			X		
11/14/16	NB	2.147	A	VW-444	30	30		WATCH FOR FALLEN ROCK TISMO ADDED	6.25					1		1			15'-3" X								CHANGE IN PLANS TO ADD SIGN. 10/19/16 PUT IN POST			
10/18/16	NB	2.526	A	W1-4R	30	30		RIGHT REVERSE CURVE						1		1											SYMBOL			
			A	W13-1P	18	18		40						1																
	NB	2.670	A	W1-2	30	30			6.25								1		15'-3" X							INSTALL SIGN 760 FEET NORTH OF RIGHT REVERSE CURVE AT MM 2.526	X		
			A	W13-1P	18	18		40 MPH	2.25																		X		
11/14/16	NB	3.013	A	VW-444	30	30		WATCH FOR FALLEN ROCK TISMO ADDED	6.25					1		1			16'-3" X								CHANGE IN PLANS SIGN ADDED TO PROJECT			
10/18/16	NB	3.175	A	UNK.	12	24		NEK BYWAY			1				1															
	NB	3.900	A	VW-054R	30	30		HIDDEN DRIVE RIGHT			1				1															
	NB	4.572	A	VW-219	30	30		SUMMER CAMP AREA						1		2														
			A	W11-2	30	30		PEDESTRIAN						1																
			A	W7-3aP	24	18		NEXT 2 MILES						1																
			A	VD-700	6	10		MM 0051, 1019, 0459				1	1	1			1		16'-6" X							SALVAGE SIGN ON NEW POST IN EXISTING LOCATION			
			A	W11-2	30	30	FYG		6.25																		X		
	SIGN SUMMARY SHEET							SHEET TOTALS	24.00 SF	0.00 SF	2 EA	1 EA	1 EA	8 EA	2 EA	5 EA	2 EA	30 FT											
	VERMONT AGENCY OF TRANSPORTATION							TOWN TOTALS	310.66 SF	0.0 SF	24.0 EA	1.0 EA	1.0 EA	61.0 EA	32.0 EA	39.0 EA	39 EA	585.0 FT											

PROJECT NAME: **STATEWIDE- NORTHEAST**
PROJECT NUMBER: **STPG SIGN(56)**
FILE NAME: **z15T007VT5A-WESTMORE-NB**. PLOT DATE: **5/4/2016**
PROJECT MANAGER: **B. BRESLEND** DRAWN BY: **O. DALMER**
DESIGNED BY: **O. DALMER** CHECKED BY: **B. BRESLEND**
WESTMORE VT5A NB 4 SHEET **79** OF **168**