	DIR	MILEPOINT	LOCATION CODE	MUTCD CODE	WIDTH	HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 1.75 (LB / FT) 1.88	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
	WESTMORE			**VT5A**	**SB**			FYG-FLUORESCENT YELLOW-GREEN																			"SHSM" - STANDARD HIGHWAY SIGNS AND MARKINGS			
10/24/16	SB	7.221	F	R2-1	24	30		SPEED LIMIT 45						1		1													
			F	R2-1	30	36		SPEED LIMIT 45	7.50								1		14'-6" X								X		
10/26/16	SB	7.048	F	W3-5	36	36		SPEED LIMIT 35 AHEAD						1		2													
			F	W3-5	36	36		SPEED LIMIT 35	9.00								2		17'-6" X 18'-6"								X		
	SB	6.953	F	R2-1	24	30		SPEED LIMIT 35						1		1													
			F	R2-1	30	36		SPEED LIMIT 35	7.50								1		13'-9" X								X		
	SB	6.918	F	VD-062C	74.75	16		C BOARD			1				2														
			F	VD-062BC	74.75	16		TRAVEL INFORMATION ---> RIGHT ON VT 16 1			1																		
10/24/16	SB	6.883	F	M2-1	21	15		JCT						1		1													
			F	VM1-5A	24	24		ROUTE 16						1															
	SB	6.751	F	M2-1	21	15		JCT	2.19								1		16'-0" X							BLACK ON WHITE	X		
			F	VM1-5A	24	24		16	4.00																	PLACE SIGN ASSEMBLY 700 FEET SOUTH OF EXISTING LOCATION	X		E-136C
10/26/16	SB	6.855	F	VD1-1A	72	10		BARTON 7 --->						1	2														
			F	VD1-1A	72	10		^UP WEST BURKE 12						1															
			F	VD1-1A	72	10		^UP WESTMORE 1						1															
	SIGN SUMMARY SHEET							SHEET TOTALS	30.19 SF	0.00 SF	2 EA	0 EA	0 EA	8 EA	4 EA	5 EA	5 EA	75 FT										
	VERMONT AGENCY OF TRANSPORTATION							TOWN TOTALS	293.07	0.0	18.0	2.0	3.0	59.0	33.0	29.0	30	450.0										

PROJECT NAME: **STATEWIDE- NORTHEAST**
PROJECT NUMBER: **STPG SIGN(56)**
FILE NAME: **z15T007VT5A-WESTMORE-SB** PLOT DATE: **5/4/2016**
PROJECT MANAGER: **B. BRESLEND** DRAWN BY: **O. DALMER**
DESIGNED BY: **O. DALMER** CHECKED BY: **B. BRESLEND**
WESTMORE VT5A SB 1 SHEET **86** OF **168**