	DIR	MILEPOINT	LOCATION CODE	MUTCD CODE	WIDTH	HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 1.75 (LB / FT) 1.88	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
	BURKE			**VT114**	**NB**			FYG-FLUORESCENT YELLOW-GREEN																			"SHSM" - STANDARD HIGHWAY SIGNS AND MARKINGS			
11/8/16	NB	3.556	A	W1-5L	30	30			6.25								1		14'-6" X								INSTALL PROPOSED SIGN 687 FEET SOUTH OF EXISTING BRIDGE 15 VT 114 PLAQUE	X		
	NB	3.686	A	VD-701	6	8		BRIDGE 15 VT 114			1				1												THIN & TRIM ADDED			
11/15/16	NB	3.992	A	W5-2	30	30		NARROW BRIDGE						1	~~1~~	1			14'-6" X			OLD POST WAS BENT								
			A	W5-2	30	30			6.25																			X		
11/8/16	NB	4.141	A	VD-701	6	8		BRIDGE 16 VT 114			1				1															
	NB	4.141	A	OM3-R	12	36		RIGHT OBJECT MARKER						1		1															
			A	OM3-R	12	36			3.00								1		11'-0" X								X		
11/9/16	NB	4.146	B	OM-3L	12	36		LEFT OBJECT MARKER						1		1														
			B	OM-3L	12	36			3.00								1		11'-0" X										
11/8/16	NB	4.620	C	VR-017	24	30		LLL 24,000 LBS						1	1															
			C	VR-017	24	30			5.00																				T-70
	NB	4.626	A	VD3-1	66	12		WORDEN RD			1				1															
			D	R1-1	30	30		STOP						1																
			D	R1-1	30	30			6.25																			X		
11/9/16	NB	4.670	A	W1-10cR	36	36			9.00								2		14'-0" X 14'-6"								INSTALL PROPOSED SIGN 300 FEET SOUTH OF MARSHALL NEWLAND RD.	X		
								SHEET TOTALS	38.75 SF	0.00 SF	3 EA	0 EA	0 EA	5 EA	5 EA	2 EA	5 EA	75 FT									
								TOWN TOTALS	264.34	0.0	12.0	2.0	2.0	47.0	17.0	34.0	47	705.0									

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE- NORTHEAST**
PROJECT NUMBER: **STPG SIGN(56)**
FILE NAME: **z15T007VT114-BURKE-NB.xls**
PROJECT MANAGER: **B. BRESLEND**
DESIGNED BY: **O. DALMER**
PLOT DATE: **5/4/2016**
DRAWN BY: **O. DALMER**
CHECKED BY: **B. BRESLEND**
BURKE VT114 NB 7
SHEET **136** OF **168**