DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION SIGN DETAILS SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
NB LUDLOW VT ROUTE 103							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																				"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK			
NB	1.056	A	VD-701				BRIDGE 24 VT-103 8/10/17						1		X														
		A	VD-701	6	10			0.42								1	7'-9" X												T-42
NB	1.074	A	VD-062B				OFFICIAL BUSINESS DIRECTIONAL SIGN			1				X													Catholic Church right at light			
		A	VD-062B				OFFICIAL BUSINESS DIRECTIONAL SIGN			1																	Academy Museum rt. At vets mem. pk			
NB	1.199	A	W3-5				REDUCE SPEED LIMIT 30 AHEAD						1		X														
		A	VD-700				MILE MARKER 1030 / 1410 / 0120				1		1																
		A	W3-5	36	36		SPEED LIMIT 30 8/10/17	9.00								2		12'-6" 12'-6" X										X	
NB	1.200	A	VD-700				8/11/17 MILE MARKER 1030 / 1410 / 0120					1				1	7'-0" X												
NB	1.263	A	VD-018				LUDLOW MT. HOLLY 9						1	X															
			VD-018	36	24		Ludlow Mount Holly 10 8/10/17	6.00																			INSTALL ON RETAINED POST			T-95
NB	1.303	A	VR-038				STATE HIGHWAY ENDS						1		X												COORIDINATE WITH TOWN TO HAVE RADAR SPEED DISPLAY SIGN INSTALLED.			
		A	R2-1				STATE HIGHWAY ENDS 4/9/18 SPEED LIMIT 30						1															PROVIDE 7' MINIMUM CLEAR HEIGHT			
		A	VR-038	24	18		SPEED LIMIT 30 10/23/17	3.00								1			X								~~SLIP BASE REQUIRED. SEE SHEET 4.~~ TOWN INSTALLED NEW RADAR ASSEMBLY ON TWO REGULAR-SIZED POSTS. VTRANS INSTALLED NEW SIGNS ON THESE POSTS.			T-71
		A	R2-1	30	36			7.50																				X	
SIGN SUMMARY SHEET							SHEET TOTALS	25.92	0.00	2	1	1	6	0	0	5		65.0		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	754.3	0.0	42	13	13	190	0	0	65		945.0		0	0.0								

PROJECT NAME: **STATEWIDE-SOUTH REGION**
PROJECT NUMBER: **STPG SIGN(57)**
FILE NAME: **z16t041Ludlow 103 NB.xls**
PROJECT MANAGER: **D. MUNRO**
DESIGNED BY: **P. MCKECHNIE**
LUDLOW VT-103 NB 6
PLOT DATE: **2/27/2017**
DRAWN BY: **W. GORDON**
CHECKED **BRZEZOWSK**
SHEET **38** OF **264**