DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION SIGN DETAILS SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
NB VERNON VT ROUTE 142							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																				"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK			
NB	5.764	A	R2-1				SPEED LIMIT 50						1		X														
NB	5.953	A	VW-202				11/15/17 TRUCKS ENTERING						1		X														
		A	VW-202	30	30			6.25								1		14'-6" X									T-81
NB	6.771	A	R2-1				SPEED LIMIT 50						1		X														
		A	VD-700				MILE MARKER 1420 / 1318 / 0680				1		1																
NB	6.810	A	R2-1	24	30		11/15/17	5.00								1		12'-9" X							INSTALL SIGN ±205' UPSTATION FROM EXISTING SIGN AT MP 6.771 NB	X		
		A	VD-700				MILE MARKER 1420 / 1318 / 0680					1																
NB	7.185	A	R2-1				SPEED LIMIT 50						1		X														
		A	VD-700				11/15/17 MILE MARKER 1420 / 1318 / 0720				1	1	1			1	7'-9" X									SALVAGE MILE MARKER TO NEW POST AT SAME STATION			
NB	7.435	A	VW-054R				4/9/18						1		X														
		A	VW-054R	30	30			6.25								1		14'-6" X									T-80
NB	7.500	A	VW-619				11/15/17						1		X														
		A	VW-619	30	30			6.25								1		14'-3" X									T-82
NB	7.544	A	W11-1				BICYCLE TRAFFIC						1		X														
		A	W16-1P				SHARE THE ROAD						1																
							SHEET TOTALS	23.75	0.00	0	2	2	10	0	0	5		70.0		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
							TOWN DIRECTIONAL TOTALS	615.1	0.0	21	16	16	132	0	0	110		1630.0		0	0.0								

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE-SOUTH REGION**
PROJECT NUMBER: **STPG SIGN(57)**

FILE NAME: **z16t041Vernon142 NB.xls**
PROJECT MANAGER: **D. MUNRO**
DESIGNED BY: **P. MCKECHNIE**
VERNON VT-142 NB 16

PLOT DATE: **2/27/2017**
DRAWN BY: **W. GORDON**
CHECKED **BRZEZOWSK**
SHEET **164** OF **264**