TRAFFIC SIGN SUMMARY SHEET

TRAFFIC SIGN SUMMARY SHEET

MILEMARKER, STATION OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS	NEW AND SALVAGED SIGNS "A"	NEW AND SALVAGED SIGNS "B"	SALV. SIGN	SALV. T.I.S.	EXISTING POSTS RET.	EXISTING POSTS DRILL	EXISTING POSTS REM.	EXISTING POSTS SALV.	NUMBER OF POSTS	NEW SIGN POSTS: FLANGED CHANNEL LB./FT. 1.12	2.0	3.0	TUBULAR ALUMINUM 3.0"ø	4.0"ø	TUBULAR STEEL FOUNDATION	3.5"ø	3.5"ø	4.0"ø	5.0"ø	W SHAPED STEEL POST SIZE	WEIGHT	FTG. SIZE 24"	30"	SIGN FRAME	REMARKS	SIGN PLAN SHEET NUMBER	SIGN STD. SHEET NUMBER
U.S. RTE 5	NORTH TO CONCORD 91 / 5	24" X 12" / 24" X 12"									15.5'							117.8											
		24" X 24" / 24" X 24"			6						2 / 15.5'						X	X											
		21" X 15" / 21" X 15"																117.8											
120+40 RT	WEST EAST	24" X 12" / 24" X 12"	2.0	2.0																						X			
	VERMONT 11 / VERMONT 11	24" X 24" / 24" X 24"	4.0	4.0																									
		21" X 15" / 21" X 15"	2.2	2.2																									
U.S. RTE 5	SOUTH / 5	24" X 12" / 24" X 24"			2						19' 1			42 X															
30 AB 121+50 LT																													
U.S. RTE 5	STOP 0050 1418 0225	30" X 30" / 6" X 8"	0.33		1						16' 1			48 X														E-138	
122+35 RT																													
US 5/VT RTE 11	EAST NORTH TO VERMONT 11 5 CONCORD 91 / 0110 1418 1818 / SOUTH 5	24" X 12" / 24" X 12" / 24" X 12" / 24" X 24" / 24" X 24" / 24" X 24" / 21" X 15" / 21" X 15" / 21" X 15" / 6" X 8" / 24" X 12" / 24" X 24" / 21" X 15"	2.0 / 4.0 / 2.2 / 0.33		9						18' 2 19'						X	136.8 X 199.1									X		E-138	
00 AB 13+50 RT																													
VT RTE 11		24" X 30" (18" X 18") 2 Ea. AB			AB 2 3						12' 1			36 X															
14+95 RT																													
U.S. RTE 5 AB 21+60 LT AB	14'-0" / 1/2 MI				2						15' 2 15'			45 X 45															

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS: HOWEVER, WHEN DEALING WITH W-SHAPE STEEL POSTS (STD. E-161), CONSULT THE TRAFFIC DESIGN SECTION, VAOT.

	SF.	SF.	EA.	SF.		LBS	LBS	LBS	LBS	LBS	EA.	LBS	LBS	LBS	LBS				
SHEET TOTAL	25.26		20 2.3 AB					144 216 AB			4	488 516.8 AB							
ITEM TOTAL																			

STATE OF VERMONT
AGENCY OF TRANSPORTATION

Town Of SPRINGFIELD	Bridge No. 44
Highway No. U.S. ROUTE 5	Log Sta. / Surv. Sta.
U.S. ROUTE 5 OVER BLACK RIVER	
TRAFFIC SIGN SUMMARY	
Designed By JRM	Drawn By RR/CJM
Checked By RAL Date 3/95	Bridge Design Supervisor P. PIERCE Date
PROJECT SPRINGFIELD	PROJECT NO. BRS-RS 0113 (8)
L.G.C. Info. /usr5/1945622/signsum.dgn	
Bridge Sheet No.	Sheet 19 of 90

23-MAY-1996 13:53