STATE OF VERMONT
AGENCY OF TRANSPORTATION
RIGHT OF WAY PLANS
DETAIL SHEET

TABLE OF PROJECT PROPERTY ACQUISITION

PARCEL NO.	GRANTOR	SHEET NO.	BEGINNING STATION	ENDING STATION	TAKING	REM.	RIGHTS			TITLE TAKEN	DATE	TOWN OR CITY RECORDED	BK.	PG.	REMARKS
	PARCEL 2C CONTINUED FROM		REV. 129+60 RT.	REV. 129+89 RT.			CHANNEL	(P)	90 S.F.±						
	PERVIOUS		REV. 129+71 RT.				DRAINAGE	(P)							
			REV. 130+34 LT.	REV. 130+59 LT.			CHANNEL	(P)	130 S.F.±						
			REV. 132+68 RT.	REV. 134+46 RT.			CONST.	(T)	1,620 S.F.±						
			REV. 132+79 RT.	REV. 133+15 RT.			CHANNEL	(P)	360 S.F.±						
			REV. 132+93 RT.	REV. 134+25 RT.			SLOPE	(P)	1,540 S.F.±						
			REV. 133+06 LT.	REV. 136+00 LT.			CONST.	(T)	2,830 S.F.±						
			REV. 133+16 LT.	REV. 133+44 LT.			CHANNEL	(P)	360 S.F.±						
			REV. 133+28 RT.				DRAINAGE	(P)							
			REV. 133+29 LT.	REV. 135+35 LT.			SLOPE	(P)	3,990 S.F.±						
			REV. 134+67 RT.	REV. 135+87 RT.			CONST.	(T)	1,010 S.F.±						
			REV. 135+16 RT.	REV. 135+62 RT.			SLOPE	(P)	140 S.F.±						
			REV. 136+53 LT.	142+11 LT.			CONST.	(T)	0.14A±						6,100 S.F.±
			REV. 136+87 RT.	142+50 RT.			CONST.	(T)	0.12A±						5,100 S.F.±
			REV. 136+93 LT.	141+19 LT.			SLOPE	(P)	0.23A±						9,870 S.F.±
			REV. 137+00 LT.				DRAINAGE	(P)							
			139+59 RT.	142+31 RT.			SLOPE	(P)	0.12A±						5,400 S.F.±
			140+87 RT.				DRAINAGE	(P)							
			141+17 LT.	141+95 LT.			CHANNEL	(P)	1,250 S.F.±						
			142+26 RT.	142+38 RT.			CHANNEL	(P)	45 S.F.±						
			144+50 RT.	144+77 RT.			CHANNEL	(P)	130 S.F.±						
			144+77 RT.	144+97 RT.			SLOPE	(P)	80 S.F.±						
			144+72 RT.	145+50 RT.			CONST.	(T)	500 S.F.±						
			145+51 RT.				DITCH & DRAINAGE	(P)							
			146+18 RT.	148+00 RT.			EXCEPT & RESERVE								STONEWALLS AND FOUNDATIONS
			148+25 RT.	150+00 RT.			CONST.	(T)	750 S.F.±						
			148+40 RT.	148+67 RT.			SLOPE	(P)	70 S.F.±						
			149+00 RT.				DRAINAGE	(P)							
			152+25 RT.	153+13 RT.			SLOPE	(P)	230 S.F.±						
			152+50 RT.	153+42 RT.			CONST.	(T)	620 S.F.±						
			153+68 RT.	154+28 RT.			CONST.	(T)	430 S.F.±						
			153+94 RT.	154+21 RT.			SLOPE	(P)	25 S.F.±						
			154+65 RT.				DRAINAGE	(P)							
			158+00 RT.	160+35 RT.			SLOPE	(P)	850 S.F.±						
			158+70 RT.				DRAINAGE	(P)							
			160+29 RT.	161+67 RT.			CONST.	(T)	530 S.F.±						
			161+50 RT.				DITCH & DRAINAGE	(P)							
			163+65 RT.				DITCH & DRAINAGE	(P)							
2D		23	REV. 112+78.0 LT.	REV. 116+81.3 LT.	3,390 S.F±					WDOE		SEARSBURG			
			REV. 112+57 LT.	REV. 113+57 LT.			CONST.	(T)	650 S.F.±						
			REV. 112+87 LT.	REV. 115+59 LT.			CHANNEL	(P)	930 S.F.±						
			REV. 116+65 LT.	REV. 117+16 LT.			CHANNEL	(P)	200 S.F.±						
			REV. 117+54 LT.	REV. 117+69 LT.			CHANNEL	(P)	20 S.F.±						
2E		23A	REV. 128+24.3 LT.	REV. 129+50.0 LT.	0.15A±					WDOE		SEARSBURG			TO BE RELINQUISHED TO THE TOWN OF SEARSBURG
2F		24	W. CONN. 22+84.8 LT.	W. CONN. 24+00.0 LT.	1,560 S.F.±					WDOE		SEARSBURG			0.04A± TO BE RELINQUISHED TO THE TOWN OF SEARSBURG
			W. CONN. 23+00 LT.				DRAINAGE	(P)							

REVISION NO.	SHEET	DESCRIPTION OF REVISION	DATE	MADE BY	APPROVED BY
12	22	PARCEL NO. 1 RICE. ADD THE FOLLOWING TOPO. STONEWALL AT 98+30 RT., SHRUB AT 98+80 RT. REMOVE APPLE TREE AT 99+95 RT. PER C.O. 7523.	12-27-88	M.J.R.	J.D.P.
13	17, 33	PARCEL NO. 21 JOYCE. ADD DRIVE TOPO. ADD SIGN AT 263+40 LT. PERSONAL PROPERTY. PER C.O. 7524.	12-27-88	M.J.R.	J.D.P.
14	18, 35	PARCEL NO. 25 KLIMAS. CHANGE DRIVE FROM 272+44 LT. TO 273+36 LT. PER C.O.7411.	1-3-89	J.D.P.	L.W.B.
15	1, 2, 8 22	PARCEL NO. 1 RICE. CHANGE SLOPE LIMITS. CHANGE BEG. STA. OF SLOPE (P) FROM 96+77 RT. TO 98+58 RT. CHANGE AREA FROM 0.24A± TO 0.17A±. CHANGE CUL. (P) FROM 98+43 RT. TO 98+70 RT. PER C.O. 7528.	1-16-89	M.J.R.	J.D.P.
16	19, 32 33	PARCEL NO. 29 CEDERGREN. CHANGE ENDING STA. OF 29A FROM 255+10 LT. TO 254+30 LT. 0.70A±. CHANGE RUNNING DISTANCE. PER C.O. 7614.	2-28-89	M.J.R.	L.W.B.
17	19, 29	PARCEL NO. 30 BRESCIA. DELETE PARCEL 30B & 30D. PER C.O. 7621.	2-28-89	M.J.R.	L.W.B.
18	10, 29	PARCEL NO. 2 NEW ENGLAND POWER CO. CHANGE BEG. STA. OF 2K TO 212+04 RT. & INCREASE AREA TO 0.44A±. CHANGE BEGIN. STA. OF 2P TO 212+04 RT. AND INCREASE AREA TO 0.87A±. PER C.O. 7618.	2-28-89	M.J.R.	L.W.B.
19	14, 29	PARCEL NO. 10 MORSE. CHANGE BEG. STA. TO 211+28 LT. & INCREASE AREA TO 0.54A±. CHANGE START OF CONST. EASE. TO 210+77 LT. 0.14A±. CHANGE START OF SLOPE TO 210+85 LT., 1.10A±. ON PARCEL 10C CHANGE BEG. STA. TO 212+04 RT., 1.01A±. PER C.O. 7620.	2-28-89	M.J.R.	L.W.B.
20	14, 32 33	PARCEL NO. 10 MORSE. CHANGE AREA TO 2.40A± ON PARCEL 10B. CHANGE RUNNING DISTANCES. PER C.O. 7613.	2-28-89	M.J.R.	L.W.B.
21	12, 29	PARCEL NO. 5 GUILLE. CHANGE ENDING STA. OF 5H & 5D TO 22+04 RT. REDUCE AREA OF 5H TO 0.37A± & 5D TO 0.43A±. PER C.O. 7619.	2-28-89	M.J.R.	L.W.B.

ACCT. TFrench
\\vaot_cadd\filingcabinet$\78D096\RightOfWay\lind.dgn
DATE PLOTTED 23-JUL-2001

DR. (P)- DRAINAGE RIGHT
DIT. (P)- DITCHING RIGHT
CH. (P)- CHANNEL RT.
DRIVE (T)- DRIVE RIGHT
CUL. (P)- CULVERT RIGHT
[W]- WATER SOURCES

PRESENT R.O.W.
TAKING WITHOUT ACCESS
TAKING WITHOUT ACCESS ALONG PROPERTY LINE
TAKING WITH ACCESS
(P) PERMANENT EASEMENT
(T) TEMPORARY EASEMENT

LEGEND
C&T (P) CLEARING & TRIMMING
CZ (P) CLEAR ZONE
CONST. (T) CONSTRUCTION EASEMENT
SR SR SLOPE RIGHTS
P L PROPERTY LINE
TOP OF CUT
TOE OF SLOPE
UE (P) PERMANENT UTILITY EASEMENT

APPROVED: LAWRENCE W. BLISS DATE: 07-05-88
CHIEF, PLANS & TITLES

R.O.W. PLANS REVISED

SEARSBURG - WILMINGTON
F 010-1 (18)
SHEET 9 OF 36

SEP 21 2001