STATE OF VERMONT
AGENCY OF TRANSPORTATION

# TRAFFIC SIGN SUMMARY SHEET 12

TINMOUTH
SNTH 140

| DIRECTION | MILEMARKER, STATION, OR SIGN NUMBER | LOCATION | MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE | SIGN DIMENSIONS WIDTH | SIGN DIMENSIONS HEIGHT | SHEETING REMARKS | SIGN LEGEND | NEW SIGNS "A" | NEW SIGNS "B" | EXISTING SIGNS RETAIN | EXISTING SIGNS SALVAGE FROM | EXISTING SIGNS SALVAGE TO | EXISTING SIGNS REMOVE | EXISTING POST RETAIN | EXISTING POST REMOVE | NO. OF NEW POSTS | SQUARE STEEL (in) 1.75 lb/ft 1.88 | SQUARE STEEL (in) 2.00 lb/ft 2.42 | SQUARE STEEL (in) 2.50 lb/ft 3.35 | TUBULAR STEEL O/(in) FOUNDATION | TUBULAR STEEL O/(in) 3.00 lb/ft 7.60 | TUBULAR STEEL O/(in) 3.50 lb/ft 9.00 | TUBULAR STEEL O/(in) 4.00 lb/ft 10.80 | TUBULAR STEEL O/(in) 5.00 lb/ft 14.60 | SIGN FRAME REQUIRED | REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK | SIGN DETAIL DETAIL IN SHSM | SIGN DETAIL DETAIL ON SHEET NUMBER | SIGN DETAIL STANDARD SHEET NUMBER |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| EB | MM 4.440 RT | C | M3-2 | 24 | 12 | | EAST | | | | | | X | | | | | | | | | | | | | REMOVE EXISTING EAST CARDINAL DIRECTION SIGN LOCATED 11' WEST OF POLE # CTC/57/93/51 | | | |
| EB | MM 4.440 RT | C | W1-7 | 48 | 24 | | | 8.00 | | | | | | | | 2 | | 24.25 ~~30~~ | | | | | | | | | INSTALL A NEW DOUBLE ARROW SIGN ON TWO NEW POSTS LOCATED 11' WEST OF POLE # CTC/57/93/51 | X | | |
| EB | MM 4.459 RT | B | R1-2 | 30 | 30 | | YIELD | | | | | | X | | X | | | | | | | | | | | | REMOVE EXISTING YIELD SIGN AND POST LOCATED 90' EAST OF POLE # CTC/57/93/51 | | | |
| WB | MM 4.459 LT | F | R1-2 | 30 | 30 | | YIELD | | | | | | X | | X | | | | | | | | | | | | REMOVE EXISTING YIELD SIGN AND POST LOCATED 90' EAST OF AND ACROSS FROM POLE # CTC/57/93/51 | | | |
| WB | MM 4.461 LT | F | D1-1 | 72 | 12 | | Tinmouth 1 | 6.00 | | | | | | | | 2 | | 30.25 ~~30~~ | | | | | | | | | INSTALL A NEW D-BOARD SIGN ON TWO NEW POSTS LOCATED 100' EAST OF AND ACROSS FROM POLE # CTC/57/93/51 | | 17 | |
| WB | MM 4.461 LT | F | M3-4 | 24 | 12 | | WEST | 2.00 | | | | | | | | | | | | | | | | | | | INSTALL A NEW WEST CARDINAL DIRECTION SIGN BENEATH AND ON THE SAME POST AS THE NEW D1-1 SIGN LOCATED 100' EAST OF AND ACROSS FROM POLE # CTC/57/93/51 | | | E-136C |
| WB | MM 4.461 LT | F | M1-5 | 30 | 24 | | 140 | 5.00 | | | | | | | | | | | | | | | | | | | INSTALL A NEW ROUTE 140 SIGN BENEATH AND ON THE SAME POST AS THE NEW M3-4 SIGN LOCATED 100' EAST OF AND ACROSS FROM POLE # CTC/57/93/51 | | | E-136C |
| WB | MM 4.461 LT | F | M6-1R | 21 | 15 | | | 2.19 | | | | | | | | | | | | | | | | | | | INSTALL A NEW RIGHT ARROW SIGN BENEATH AND ON THE SAME POST AS THE NEW M1-5 SIGN LOCATED 100' EAST OF AND ACROSS FROM POLE # CTC/57/93/51 | | | E-136C |
| EB | MM 4.496 RT | A | W1-1MbR | 36 | 36 | | | 9.00 | | | | | | | | 2 | | 29.0 ~~30~~ | | | | | | | | | INSTALL A NEW TURN RIGHT, SIDEROAD SIGN LOCATED 79' WEST OF POLE # 93/50/CTC/56 | | 12 | |
| EB | MM 4.496 RT | A | W16-8P | 36 | 8 | | North East Rd | 2.00 | | | | | | | | | | | | | | | | | | | INSTALL A NEW STREET NAME PLAQUE BENEATH AND ON THE SAME POST AS THE NEW M1-1MB SIGN LOCATED 79' WEST OF POLE # 93/50/CTC/56 | | 17 | |
| EB | MM 4.496 RT | A | W13-1P | 18 | 18 | | 25 M.P.H. | 2.25 | | | | | | | | | | | | | | | | | | | INSTALL A NEW ADVISORY SPEED PLAQUE BENEATH AND ON THE SAME POST AS THE NEW W16-8P SIGN LOCATED 79' WEST OF POLE # 93/50/CTC/56 | X | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | SF 36.44 | SF | EA 3 | EA | EA | EA 3 | EA | EA 2 | EA 6 | FT ~~90~~ 83.50 | FT 83.50 | FT | EA | LB | LB | LB | LB | | | | | |

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHWEST REGION
PROJECT NUMBER: STP HRRR(19)

FILE NAME: I3k036wrk.dgn
PROJECT LEADER: P. COBURN
DESIGNED BY: N. PATTIS
TINMOUTH TRAFFIC SIGN SUMMARY SHEET 12

PLOT DATE: 12/20/2013
DRAWN BY: N. PATTIS
CHECKED BY: B. GROSE
SHEET 56 OF 87