STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 3

WHITING
LEICESTER-WHITING ROAD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS ''A''	NEW SIGNS ''B''	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O (in) FOUNDATION	TUBULAR STEEL O (in) 3.00 lb/ft 7.60	TUBULAR STEEL O (in) 3.50 lb/ft 9.00	TUBULAR STEEL O (in) 4.00 lb/ft 10.80	TUBULAR STEEL O (in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS (SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK)	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: STANDARD SHEET NUMBER
WB	MM 1.272 LT	H G	D3-1	78	12		Shoreham Whiting Rd	6.00 ~~6.50~~								2		23.75 ~~30~~									INSTALL A NEW STREET NAME SIGN ON TWO POSTS LOCATED 127' EAST OF POLE # 67		15	
EB	MM 1.272 RT	A	R1-1	30	30		STOP			X				X													RETAIN EXISTING STOP SIGN AND POST LOCATED 127' EAST OF AND ACROSS FROM POLE # 67			
WB	MM 1.272 LT	E	R1-1	30	30		STOP	6.25								1		13.75 ~~15~~									INSTALL A NEW STOP SIGN AND POST LOCATED 127' EAST OF POLE # 67	X		
							LEICESTER-WHITING ROAD																							
WB	MM 0.005 LT	F	R1-1	30	30		STOP			X				X													RETAIN EXISTING STOP SIGN AND POST LOCATED 26' EAST OF THE INTERSECTION OF LEICESTER WHITING ROAD AND VT ROUTE 30			
WB	MM 0.005 LT	H G	D3-1	72	12		Leicester Whiting Rd	6.00						2		2		23.0 ~~30~~									INSTALL A NEW STREET NAME SIGN ON TWO NEW POSTS LOCATED 26' EAST OF THE INTERSECTION OF LEICESTER WHITING ROAD AND VT ROUTE 30		14	
EB	MM 0.045 RT	A	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00						1		1		14.5 ~~15~~									INSTALL A NEW LEGAL LOAD LIMIT SIGN AND POST LOCATED ADJACENT TO POLE # 64		18	
EB	MM 0.045 RT	A	R2-1	24	30		SPEED LIMIT 50	5.00						~~X~~	X												REPLACE EXISTING SPEED LIMIT SIGN AND REMOVE POST. PLACE THE NEW SIGN BENEATH AND ON THE SAME POST AS THE NEW VR-017 SIGN LOCATED ADJACENT TO POLE # 64	X		
WB	MM 0.102 LT	F	W3-1	36	36			9.00						1		2		30.25 ~~30~~									INSTALL A NEW STOP AHEAD SIGN ON TWO NEW POSTS LOCATED 74' WEST OF AND ACROSS FROM POLE # 62	X		
WB	MM 0.140 LT	F	M2-1	21	15		JCT	2.19								1		15.25 ~~15~~									INSTALL A NEW JCT SIGN AND POST LOCATED 106' WEST OF AND ACROSS FROM POLE # 61			E-136B
WB	MM 0.140 LT	F	M1-5	24	24		VERMONT 30	4.00																			INSTALL A NEW VERMONT ROUTE 30 SIGN BENEATH AND ON THE SAME POST AS THE NEW JCT SIGN LOCATED 106' WEST OF AND ACROSS FROM POLE # 61			E-136B
EB	MM 0.534 RT	A	W1-2R	30	30									X	X												REMOVE EXISTING CURVE LEFT SIGN AND POST LOCATED 90' SOUTH OF POLE # 52			
EB	MM 0.595 RT	A	W1-2R	30	30			6.25								1		13.75 ~~15~~									INSTALL A NEW CURVE RIGHT SIGN AND POST LOCATED ADJACENT TO POLE # 51	X		
WB	MM 0.632 LT - MM 0.684 LT	E F		6 6	8 8		(8) TYPE II 6"X 8" WHITE DELINEATORS																				INSTALL NEW DELINEATORS (8) BACK-TO-BACK 85 FEET APART ON 4 POSTS. INSTALL FIRST 11' WEST OF MAILBOX # 132		4	
										EA 2	EA	EA	EA ~~2~~ 5	EA 2	EA 2		FT	FT ~~150~~ 134.25	FT				LB	LB	LB	LB				
								SF ~~50.19~~ 49.69	SF	EA ~~4~~ 7				EA		EA 10	FT ~~150~~ 134.25			EA	LB								

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHWEST REGION
PROJECT NUMBER: STP HRRR(19)

FILE NAME: l3k036wrk.dgn
PROJECT LEADER: P. COBURN
DESIGNED BY: N. PATTIS
WHITING TRAFFIC SIGN SUMMARY SHEET 3

PLOT DATE: 12/20/2013
DRAWN BY: N. PATTIS
CHECKED BY: B. GROSE
SHEET 77 **OF** 87