STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH DIVISION
SUBSURFACE INFORMATION

HOLE NO.: B-202
SHEET 1 OF 2
DATE STARTED: 11/7/02
DATE COMPLETED: 11/7/02

PROJECT NAME: BURLINGTON-COLCHESTER
SITE NAME: BIKE PATH
STATION: 19+00.00
GROUND EL.: 99.95

PROJECT NUMBER: STP BIKE (45)
SITE NO.: DELTA PARK
OFFSET: 0.00
G.W. DEPTH: HOLE CAVED IN

BORING CREW
CREW CHIEF: HOLT
DRILLER: YOUNG
LOGGER: SOMERS

BORING RIG: TRACK RIG
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL

DEPTH	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER FOOT	M.C. %	GRAVEL %	SAND %	FINES %	LL	PI
5		A-2-4, SISa, gry, Moist, Rec. = 1.50'	7	29.1	0.3	78.6	21.1		
10		A-2-4, SISa, gry, Moist, Rec. = 1.30'	7	27.3	0.3	78.3	21.4		
15		A-1-b, Sa, gry, Moist, Rec. = 1.00'	4	35.5	4.6	90.4	5		
20		A-2-4, Sa, gry, Moist, Rec. = 1.20'	4	29.2	9.3	71.1	19.6		
25		A-4, SISa, gry, Moist, Rec. = 1.75'	2	38.1		58.2	41.8		
30		A-2-4, Sa, gry, Moist, Rec. = 1.10'	3	31.5		85.9	14.1		
35		A-2-4, Sa, gry, Moist, Rec. = 2.00'	9	27.1		86.7	13.3		
40		A-4, SaSI, gry, Moist, Rec. = 2.00'	4	41.8	0.8	22.7	76.5		
45		A-4, SaSI with Trace of Organics (3.0%), gry, Moist, Rec. = 2.00'	3	43		29.6	70.4		

STATE OF VERMONT
AGENCY OF TRANSPORTATION
MATERIALS & RESEARCH DIVISION
SUBSURFACE INFORMATION

HOLE NO.: B-202
SHEET 2 OF 2
DATE STARTED: 11/7/02
DATE COMPLETED: 11/7/02

PROJECT NAME: BURLINGTON-COLCHESTER
SITE NAME: BIKE PATH
STATION: 19+00.00
GROUND EL.: 99.95

PROJECT NUMBER: STP BIKE (45)
SITE NO.: DELTA PARK
OFFSET: 0.00
G.W. DEPTH: HOLE CAVED IN

BORING CREW
CREW CHIEF: HOLT
DRILLER: YOUNG
LOGGER: SOMERS

BORING RIG: TRACK RIG
BORING TYPE: WASH BORE
SAMPLE TYPE: SPLIT BARREL

DEPTH	SYMBOL	CLASSIFICATION OF MATERIALS (Description)	BLOWS PER FOOT	M.C. %	GRAVEL %	SAND %	FINES %	LL	PI
		A-2-4, SISa, gry, Moist, Rec. = 1.50'	8	26.2		75.3	24.7		
55		A-4, SISa, gry, Moist, Rec. = 1.75'	5	30.1		60.2	39.8		
60		A-3, Sa, gry, Moist, Rec. = 0.80'	12	32.9	0.2	93.6	6.2		
65		A-1-b, GrSa, gry, Moist, Rec. = 0.80'	14	15.1	36.2	56.6	7.2		
70		A-1-a, SaGr, gry, Moist, Rec. = 0.90'	8	10.8	53.7	41.3	5		
75		A-4, SaSI, gry, Moist, Rec. = 1.65'	17	27.6		33.4	66.6		
80		A-3, Sa, gry, Moist, Rec. = 0.90'	10	27.4		94.2	5.8		
85		A-4, SaSI, gry, Moist, Rec. = 1.50'	14	28.3		41.2	58.8		
90		A-4, SISa, gry, Moist, Rec. = 1.45'	17	26.3		54.2	45.8		
95									

Hole stopped @ 92.0'